

574 SG-377-300

 Precision Industries Testing Department	GENERATING-SET		Model No: PI 313 C	60 Hz
	LOAD TEST		Type: Close	Job No: 10107
			Color: White	Date: 15/06/2019

Serial Number:								
PI Model No:	PI 313 C	Prime Power:	284	[kVA]	P.F (Load):	1	Voltage:	220

Generating Set Details:

Engine:	Cummins	Model No: QSL9 - G3	Serial No: 84514530
Alternator:	Stamford	Model No: UCDI 274K1	Serial No: N18G271098
Controller:	DSE	Model No: 6120	Serial No: 7169629
C. Breaker:	Metasol	Model No: ABN 803 C	Serial No: N/A
C. Transformer:	VTEKE 1000/5A	Model No: N/A	Serial No: N/A
AVR:	Stamford	Model No: SX 460	Serial No: 113680 - 3890
Cooling System:	Water cool	Enclosure Type: Canopy	Protection Class: IP23

Load Test Ambient Conditions:

Temperature	32	[°C]	Altitude:	0	[m]	Humidity:	79	%
-------------	----	------	-----------	---	-----	-----------	----	---

Generating Set Rating:

Testing Full Load Current:	596.25	Amps	Nominal Current:	745.3	Amps
Power Correction Factor (De-rating):	0.00	%	Corrected Prime Power:	0.0	[kVA]

LOAD TEST

Load	Run Time	Freq	Speed	VOLTAGE L-L			CURRENT			Power	Coolant Temp	Oil Pressure	Charg-Alt.
				L1	L2	L3	L1	L2	L3				
%	min	Hz	RPM	V	V	V	A	A	A	kW	C	bar	VDC
0 %	5	60	1800	220	220	220	-	-	-	-	68	5.48	28.0
25 %	5	60	1800	220	220	220	148	147	147	56.0	72	5.00	28.0
50 %	5	60	1800	220	220	220	300	300	300	114.0	80	4.74	28.0
75 %	5	60	1800	221	221	221	450	450	452	173.0	86	4.56	28.2
100 %	10	60	1800	220	221	221	598	598	598	229.0	89	4.34	28.2
110 %	10	60	1800	221	221	221	652	652	650	250.0	92	4.24	28.2

LOAD ACCEPTANCE TEST

Suddenly Block Load %	Voltage [V]	Frequency [Hz]	Current [A]	Response Time [sec]
50%	220	60.0	300	0
0%	226 - 220	61.6 - 60.0	0	2
50%	215 - 220	58.4 - 60.0	302	2

PROTECTION SYSTEM TEST

Over Frequency Warning / SD	Under Frequency Warning / SD	Over Voltage Warning / SD	Under Voltage Warning / SD	Oil Pressure Warning/SD	Coolant Level SD	Coolant Temp Warning/SD
65 / 67	55 / 53	240 / 260	180 / 160	1.0	ECM OK	100 / 105 °C

ACCESSORIES DETAILS

Model:		Serial No.	
Model:		Serial No.	





**Power
Generation**

Cummins India Ltd.

Power Generation Business Unit

Engine Test Certificate

QSL9-G3

This is to certify that Engine Model

Serial Number **84514530**.....was tested using

Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P to N.T.P conditions as per the

test standard is..... **345** B.H.P. @ **1500** R.P.M.

399BHP @ 1800RPM

Date : **23-Jan-19**
/ /

Deben S
Product Conformance

A048U279



Head office :
500 Jackson Street
Columbus, IN
47201, U.S.A.

**2006/42/EC MACHINERY DIRECTIVE
DECLARATION OF INCORPORATION OF PARTLY
COMPLETED MACHINERY
Original Version**

Function:	Engine/Radiator Assembly	Model name:	QSL9-G3
Serial Number:	84514530	Date:	Jan - 2019

The partly completed machinery supplied with this declaration:

- Is designed and constructed solely as a non-functional component to be incorporated into a machine requiring completion.
- Must not be put into service within the European Community ("EC") until the final machinery into which it is to be incorporated has been declared in conformity with the Machinery Directive and all other applicable EC Directives.
- Is designed and constructed to comply with the essential health and safety requirements of the Machinery Directive 2006/42/EC listed overleaf.

The relevant technical documentation is compiled in accordance with the provisions of part B of Annex VII of the Machinery Directive. All relevant information about the partly completed machinery will be provided, in writing, on a reasoned request by the appropriate national authority to its authorised representative. The name and address of authorised representative, authorised to compile the relevant technical documentation, is the Company Secretary, Cummins Power Generation Limited, 49/51 Gresham Road, Staines, Middlesex, TW18 2BD, U.K.

Signed :- 	Name, Title and Address:- Rahul Thete, Plant Manager - Director, Cummins India Limited - Power System Plot No. B-2, SEZ Industrial Area, Village: Nandal - Surwadi, Taluka-Phaltan, Satara-415522, Maharashtra, India
--	--