

SG-386-125

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)

ISO- 85028			
GENERAL INFORMATION			
Customer Name		Customer Order No.	1
		Test Cell No.	
PRODUCT INFORMATION			
Model	VEPL-125-CDP	Genset Serial No.	VEPL/2019-20/0010
Engine Serial No.	JDHM 422499	Alternator Serial No.	N19E 208959
Brand Name	Ashok Leyland	Alternator Make.	STAMFORD
Fuel Type	HSD	Controller Type	DEEP SEA
Governor Type	MECHANICAL	Cooling System Type	WATER COOLED
TEST CONDITION			
Altitude (Meters ASL)	1000	Oil Specifications	Ley Power 15 W 40 - Synthetic
Ambient Temp. (C)	33	Humidity (%)	47
Air Filter Inlet Temp (C)	38	Coolant Mix	50 : 50
PRODUCT OPTIONS CHECKED			
(●) Emergency Stop	(○) Panel Heater	(○) Low Coolant Warning	(○) High Fuel S/Down
(●) Over Load Protection	(●) High Water Temp	(●) LET Warning	(○) High Fuel Warning
(●) Over Speed Protection	(●) Low Lub Oil Pressure	(○) Low Fuel S/Down	(○) Parallel Bus PT Module
(●) Under Voltage Protection	(○) Low Coolant S/Down	(○) Low Fuel Warning	(○) Earth Fault S/Down
TECHNICAL DATA (Declared)			
Service Rating	125 kVA	Power Factor	0.8
Power Output (kW)	100	Rated Output (kW)	100
Rated Voltage (V)	400	Rated Current (A)	140
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H
TECHNICAL DATA (Measured)			
Results (No Load)			
Voltage	1 - 2 : 404 Volts	2 - 3 : 401 Volts	1 - 3 : 401 Volts
No Load Frequency	61.5	No Load Coolant Temp. (C)	72 deg Cen
No Load Lube Press	3.93 Bar		
Result (Full Load)			
Voltage	1 - 2 : 401 Volts	2 - 3 : 401 Volts	1 - 3 : 400 Volts
Current	1 : 142 Amps	2 : 141 Amps	3 : 140 Amps
Full Load Frequency	60.1 Hz.	Full Load Coolant Temp. (C)	89
Full Load Lube Press	3.68 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required)		NA	
Tested By		Date- 22.06.2019	
		RUN HOURS	45 mins

