

SG-423-650

Engine Test Certificate

Perkins Engines Company Limited
Eastfield, Peterborough PE1 5FQ
Great Britain

Oct 17, 2019



This engine has been tested to its maximum rating in accordance with Perkins defined requirements and has performed satisfactorily.

The electronics on this engine have been preset and when the engine has been run-in, the gross power output will be within +/-3% of the gross rating listed below, provided the exhaust and induction systems, fuel and lubricating oils are in accordance with Perkins defined requirements.

Engine Type	Perkins Serial Number	Customer
2806A-E18TAG2	JGBF5005N06720E	Y932

Reference	Technical Data
Emission Capability	Unregulated Low SFC
Engine Speed	50 Hz @1500RPM
Engine Type	2806A-E18TAG2
Fuel Consumption - Prime Power	202 g/kWh
Fuel Consumption - Standby Max	203 g/kWh
Gross Engine Power - Prime Power	584 kW
Gross Engine Power - Standby Max	628 kW
Gross Rating	584 kW
Net Rating	565 kW

This engine was built and tested in accordance with our approved ISO 9001 Quality Procedure and stated Rating, as determined by the ISO 3046 (BS5541) Standard.

Performance certified as satisfactory.

Signed,

For and on behalf of Perkins Engines Company Limited - Large Engines Division.

Test Certificate

FOR

SALIENT POLE, SELF EXCITED / PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No. **N19L513543**

Type Test has been conducted on similar design machine
STANDARDS: Generator generally conforms to BS 5000 : Part 3,
 Tested in accordance with BS EN 60034-1/IS/IEC 60034-1
 Rotor dynamically balanced to BS ISO 1940 - 1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR:

FRAME: HCI544F1	AVR: AS440	AVR NO: 1152450997	ENCLOSURE: IP23
RATED KVA: 650	RATED VOLTS: 415	RATED AMPS: 904.3	FREQUENCY: 50
POWER FACTOR: .8	STR CONN: Series Star	STR WINDING: 311	DUTY: Base Continuous
EXC. VOLTS: 48	EXC.AMPS: 2.3	AMB TEMP: 40	PHASE: 3 WIRE: 4-Wire

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION :U-V-W

WINDING	COLD RESISTANCE IN Ohm(+/- 10 Milli Ohm) AT 20°C (MAX VALUES)	INSULATION RESISTANCE (M- Ohm)	HV TEST 2KV FOR 1 MIN	INSULATION CLASS
STATOR	0.0078	2+	OK	H
ROTOR	2.284	2+	OK	H

REGULATION TEST

FREQ.	VOLTS	AMPS	KVA	PF	KW	EXC.VOLT	EXC.AMP	% LOAD
52	416.4	0.00	0.00	0.00	0.00	10	.54	0.00
50	415	904.3	650	.8	520	48	2.3	100.00

REGULATION = (N.L.VOLTAGE-F.L.VOLTAGE / RATED VOLTAGE)*100 = 0.34 %

Item Description: AC Generator.HC5.4.F.1.311.,0,,18,,AS440.Black - RAL9011
 Remarks:

Date: 20-DEC-19	Job No: 3841686-001	AUTHORISED BY Mayur D Deokar Quality Assurance
-----------------	---------------------	--

Certificate Of Conformity

Quality System Certification
 ISO 9001:2015

Frame Size : **HCI544F1**Serial Number : **N19L513543**

Manufactured Date : 20-DEC-19

KVA: **650**Authorized By Quality Assurance: **Mayur D Deokar**

This document is electronically generated, hence signature not required.

Print Date: 20-DEC-19