

SG-459-750

VARADA ENERGIES PVT LTD. (AN ISO 9001-2015 CERTIFIED COMPANY)

		ISO- 8528			
GENERAL INFORMATION					
Customer Name		Customer Order No.		3	
		Test Cell No.			
PRODUCT INFORMATION					
Model	VEPL-750-CDP	Genset Serial No.	VEPL/2020-21 /0017		
Engine Serial No.	25456333	Alternator Serial No.	N20C 114723		
Brand Name	Cummins	Alternator Make.	STAMFORD		
Fuel Type	HSD	Controller Type	PCC- Cummins		
Govoner Type	ELECTRONIC	Cooling System Type	WATER COOLED		
TEST CONDITION					
Altitude (Meters ASL)	1000	Oil Specifications	CUMMINS MAKE		
Ambient Temp. (C)	29	Humidity (%)	37		
Air Filter Inlet Temp (C)	34	Coolant Mix	CUMMINS MAKE		
PRODUCT OPTIONS CHECKED					
(●) Emergency Stop	(●) Panel Hooter	(●) Low Coolant Warning	(○) High Fuel S/Down		
(●) Over Load Protection	(●) High Water Temp	(○) LET Warning	(○) High Fuel Warning		
(●) Over Speed Protection	(●) Low Lub Oil Pressure	(○) Low Fuel S/Down	(●) Parallel Bus PT Module		
(●) Under Voltage Protection	(●) Low Coolant S/Down	(●) Low Fuel Warning	(○) Earth Fault S/Down		
TECHNICAL DATA (Declared)					
Service Rating	750 kVA	Power Factor	0.8		
Power Output (kW)	600	Rated Output (kW)	600		
Rated Voltage (V)	400	Rated Current (A)	1043.4 AMPS		
Frequency (Hz)	60	Speed (RPM)	1800		
Number of Phases	3	Performance Class	H		
TECHNICAL DATA (Measured)					
Results (No Load)					
Voltage	1 - 2 : 400 Volts	2 - 3 : 401 Volts	1 - 3 : 401 Volts		
No Load Frequency	60.2	No Load Coolant Temp. (C)	80		
No Load Lube Press	3.92 Bar				
Result (Full Load)					
Voltage	1 - 2 : 400 Volts	2 - 3 : 399 Volts	1 - 3 : 399 Volts		
Current	1 : 1044 Amps	2 : 1043 Amps	3 : 1041 Amps		
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	93		
Full Load Lube Press	3.22 Bar	Power Factor	1.0		
Prime set tested to 110% of Full Load (if required)		NA			
		Date	01.09.2020		
		RUN HOURS	60 mins		
		PANKAJ JOSHI- VARADA			