



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

CERTIFICATE OF INSPECTION

Certificate No: UIC/ALH/2028000

Customer : Sudhir Equipment Rental Company.

Location : Uthmaniyah, Kingdom of Saudi Arabia.

Description : Air Compressor

Make : Atlas Copco

Model : XAS 500-175

Serial No : PE2360302

ID No : SAC-500-166

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 18-Dec-2024

Due Date: 18-Jun-2025

Additional Certification

Sticker Number: 213320


Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer



P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤
هاتف ٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/ALH/2028000**Specification:**

Volume flow	:	10.4 m ³ /min	Max. pressure	:	8,5 bar
Weight	:	1840 kg	Power source	:	Diesel
Engine power	:	84 Kw	Model series	:	XAS

Inspection and Test:

Internal Visual Test	:	Satisfactory
General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory

Comments & Recommendations:

The Air Compressor was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Compressor
2. Check oil level before operation and moisture at outlet of the Compressor.
3. Check the condition of valves, safety valves and nozzles before every use.
4. Check the condition of Air Receiver and Filter in equal interval.
5. Remember – Safety always comes first!

Inspected By:

35
Industrial Inspector



Approved By:

QA/QC Engineer