



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20222129

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia.

Description : Mobile Tower Light

Make : WACKER NEUSON

Model : LTS8K

Serial No : 18201024

ID Number : STL-004

This is to certify that the device detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 23-Feb-2022

Due Date: 22-Feb-2023

Additional Certification

Sticker Number: 56498


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

من. ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨١ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/20222129**Engine Specifications:**

Rated Power	:	4000 W	-	Frequency	:	60 H
Engine Make	:	Kubota	-	Engine Model	:	1KL8754
Engine speed	:	1800rpm	-	Insulation Class	:	H
Lamp Type	:	Metal Halide	-	Voltage Control	:	5
Alter Make	:	Linz	-	Alter Model	:	E1C13S C/4
L x W x H mm	:	2,560 x 1,390 x 2,560				

Lighting:

Voltage	:	230 Volt	-	Frequency	:	60Hz
Lamp Type	:	4x1000W,				

Inspection and Test:

Internal Visual Test:	Satisfactory	General Surface Test	:	Satisfactory
Tower light Shut-Down: Satisfactory				

Comments & Recommendations:

The Mobile Light Tower was found to be of good working condition and reliable for safe operation.

1. *At the time of inspection the Mobile Light Tower was found satisfactory*
2. *Avoid shock load of the Mobile Light Tower.*
3. *On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
4. *Always understand the operating procedure before using Mobile Light Tower*
5. *Do not exceed the capacity of the Mobile Light Tower*

6. Remember - Safety always comes first!

Inspected By:

4
Industrial Inspector



Approved By:

QA/QC Engineer