



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20218112

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia.

Description : Mobile Tower Light

Make : WACKER NEUSON

Model : LTS8K

Serial No. : 18201653

ID Number : STL-030

This is to certify that the device detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 03-Nov-2021

Due Date: 02-Nov-2022

Additional Certification

Sticker Number: 45135

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/20218112**Engine Specifications:**

Voltage	:	230	-	Power	:	8.0 Kva
Engine Make	:	Kubota	-	Engine Model	:	D1105
Engine Number	:	1KS5278	-	Engine speed	:	1800rpm
Insulation Class	:	H	-	Voltage Control	:	5
Generator set power	:	8KVA/6KW	-	Weight	:	719 kg
Lumen	:	360000	-	Cylinder	:	3
Fuel Tank Capacity	:	75 Liters				

Lighting:

Lamp Type	:	4x1000W	-	Frequency	:	50/60Hz
Lights	:	4 – 1,000	-	Mass rotation	:	340

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Tower light Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Mobile Tower Light was found to be of good working condition and reliable for safe operation.

1. At the time of inspection the Mobile Tower Light was found satisfactory
2. Avoid shock load of the Mobile Light Tower.
3. On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
4. Always understand the operating procedure before using Mobile Tower Light
5. Do not exceed the capacity of the Mobile Tower Light

6. Remember - Safety always comes first!

Inspected By:

 Industrial Inspector



Approved By:

QA/QC Engineer