



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20201781

Customer : Sudhir Equipment Rental Company

Location : Dammam , Kingdom of Saudi Arabia

Description : Mobile Tower Light

Make : Wacker Neuson

Model : LTS4K

Serial No. : 18201849

ID No. : STL-062

This is to certify that the device detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 29-Mar-2022

Due Date: 28-Mar-2023

Additional Certification

Sticker Number: 55154

Inspected By



Industrial Inspector



Approved By:

[Signature]

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤
هاتف ٠٥١٥ ١٣ ٣٦٧

Certificate No: UIC/DAM/20201781**Engine Specifications:**

Manufacture	:	Kubota	Model	:	Z482 EPA
Rated Voltage	:	230	Power KVA	:	3.5
Rated RPM	:	1800 Rpm	Freequency	:	60Hz
Rated Power Factor	:	1.0 CosØ	Insulation Class:	:	H
Manufacture	:	2021	Weight	:	774 Kg
Dimension	:	2560X1390X2560mm			

Lighting:

Lights	:	4 - 1,000 watt metal halide
Lamp Type	:	4 x 1000W metal iodide high efficiency

Comments & Recommendations:

The Mobile Tower Light was found to be of good working condition and reliable for safe operation.

- 1. At the time of inspection the Mobile Tower Light was found satisfactory*
- 2. Avoid shock load of the Mobile Tower Light.*
- 3. On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
- 4. Inspect the Mobile Tower Light regularly for damage before every use*
- 5. Always understand the operating procedure before using Mobile Tower Light*
- 6. Do not exceed the capacity of the Mobile Tower Light*
- 7. Remember - Safety always comes first!*

Inspected By**Industrial Inspector****Approved By:****QA/QC Engineer**