



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20242845

Customer : Sudhir Equipment Rental Company

Locations : Dammam, Kingdom of Saudi Arabia

Description : Mobile Tower Light

Make : VARADA ENERGIES

Model : SGL-7.5

Serial No. : VEPL/2023-24/562

ID No. : STL-605

This is to certify that the device detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 27-Apr-2024

Due Date: 27-Oct-2024

Additional Certification

Sticker Number: 149462


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ١٣ ٣٦٧ ٩٦٦

Certificate No: UIC/DAM/20242845**Specifications:**

Rated Power	:	7.5 KVA	Rated Power	:	16 KW
Voltage	:	240	Class	:	G1
Freequency	:	60 Hz	Power Factor	:	1
Speed	:	1500 Rpm	Lighting Tower	:	8.5 Meter
Displacement	:	1.267	Weight	:	2800 Kg

Lighting:

Lights	:	4 - 1,000-watt metal halide
Lamp Type	:	4 x 1000W metal iodide high efficiency

Engine Specifications:

Engine Make	:	Kohler	Engine Model	:	KDW702GE515
Engine Serial No	:	5402401016			

Comments & Recommendations:

The **Mobile Tower Light** was found to be of good working condition and reliable for safe operation.

1. At the time of inspection, the **Mobile Tower Light** was found satisfactory
2. Avoid shock load of the **Mobile Tower Light**.
3. On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
4. Inspect the **Mobile Tower Light** regularly for damage before every use
5. **Remember - Safety always comes first!**

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer