



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س. ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC/ALH/31850

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request


Customer	Sudhir Equipment Rental Company		
Address	Al Hasa , Kingdom of Saudi Arabia.		
Description	Diesel Welding Generator		
Manufacturer	Miller		
Model	BigBlue 500 X		
Serial No.	NF230821R		
ID No.	SWM-500-001	Calibration Date	: 27-Nov-25
Location	GCP-5	Calibration Due Date	: 26-May-26

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO 17025 requirements

Reference Standard Equipment Used

Description	Cert. No./Model	Serial No	Due Date
Clamp Meter	178189-221010	50440034	12-Jul-26

Calibrated By



Calibration Engineer



Approved By

QA/QC-Engineer

The measurement results are valid only for the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

CERTIFICATE NO : UIC/ALH/31850

Customer **Sudhir Equipment Rental Company**

Address Al Hasa , Kingdom of Saudi Arabia.

Description **Diesel Welding Generator**

Manufacturer Miller

Model BigBlue 500 X

Serial No. NF230821R

ID No. SWM-500-001

Calibration Date 27-Nov-25

Calibration Due Date 26-May-26

Temperature 22.1°C

Relative Humidity RH 35%

Calibration Test Results for Diesel Welding GeneratorDC Current:

Range (ADC)	UUT Setting (A)	Master Reading (A)	Error (A)	% Error (FS) (A)
500.00	70.00	71.20	1.20	0.24
	110.00	111.90	1.90	0.38
	170.00	172.60	2.60	0.52
	225.00	226.80	1.80	0.36

Power Source No-Load Voltage Accuracy Test:

Measured Output Voltage (VDC)		
Increasing	Decreasing	Mean
89.5	89.3	89.40

Power Source Load Voltage Accuracy Test:

Function Tested	UUT Setting (V)	Master Reading (V)	Error	% Error (FS)
Load Voltage	22.80	22.85	0.048	0.120
	29.00	29.07	0.072	0.180

General Information about the Calibration

The Diesel Welding Generator has been Calibrated on the function of Voltage, and Current.

Tolerance:


As per manufacturer's specification.

Reference Standards:

- BS 7570
- IEC 60974-1

Other Tests:

Description	Test	Remarks
Functional Check		
Welding Process	Check	Pass
Power Supply	Check	Pass

Calibrated By: 
Calibration EngineerApproved by: 
QA/QC Engineer

No. 51485

Company Name & Address of the Site Location:

Company / Customer Name : _____

Purchase Order No. : _____

Mr. /Mrs: Sudhir

Date Of Calibration / Inspection : 27-Nov-2025

Mobile/Tel. No.: _____

Calibration / Inspection Validity : 6m 6M / HY

Email ID : _____

Location : Al-Wasa

[illegible]

Cal. Engr/Insp. Sign: K Name: See below p.

(Client Sign) She Name: Salim Contact No: _____ Site Location: _____

Witnessed & Approved by