



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO: UIC/DAM/81276

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer **Sudhir Equipment Rental Company**
Address Dammam, Kingdom of Saudi Arabia

Description **Diesel Welding Generator**
Manufacturer Ador
Model Rhino D 500
Serial No. 26/25110187
ID No. SWM-500-020
Location Dammam


Calibration Date : 19-Feb-26
Calibration Due Date : 18-Aug-26

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Cert. No./Model	Serial No	Due Date
True RMS AC/DC	SA 178189-219742	39520067	15-May-26


Calibrated By



Calibration Engineer



Approved By



QA/QC Engineer

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072; Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٥١٥ ١٣ ٣٦٧ +٩٦٦

Customer **Sudhir Equipment Rental Company**

Address Dammam, Kingdom of Saudi Arabia

Description **Diesel Welding Generator**

Manufacturer Ador

Model Rhino D 500

Serial No. 26/25110187

ID No. SWM-500-020

Calibration Date 19-Feb-26

Calibration Due Date 18-Aug-26

Temperature 30.0 °C

Relative Humidity RH 43%

Calibration Test Results for Diesel Welding GeneratorDC Current:

Range (ADC)*	UUT Setting (A)	Master Reading (A)	Error (A)	% Error (FS) (A)
500.00	70.00	70.90	0.90	0.18
	110.00	111.30	1.30	0.26
	170.00	171.80	1.80	0.36
	230.00	232.10	2.10	0.42

Power Source No-Load Voltage Accuracy Test:

Measured Output Voltage (VDC)		
Increasing	Decreasing	Mean
89.6	89.3	89.45

Power Source Load Voltage Accuracy Test:

Function Tested	UUT Setting (V)	Master Reading (V)	Error	% Error (FS)
Load Voltage	22.80	22.84	0.04	0.09
	29.20	29.28	0.08	0.21

General Information about the Calibration

The Diesel Welding Generator has been Calibrated on the function of Voltage and Current.

Tolerance:

As per manufacturer's specification.

Reference Standards:

- BS 7570
- IEC 60974-1

Other Tests:

Description	Test	Remarks
<u>Functional Checks:</u>		
Welding Process	Check	Pass
Power Supply	Check	Pass



++++ End of the Certificate +++++

Calibrated By: _____
Calibration Engineer

UIC-QP-7/8-24 F02, REV 0

Approved by:
QA/QC Engineer