



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

## CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC / 457324

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer

**Sudhir Equipment Rental Company**

Address

Al Jubail, Kingdom of Saudi Arabia.

Description

**Diesel Welding Generator**

Manufacturer

Miller

Model

Big Blue 500 X CC

Serial No.

NF230686R

ID No.

SWM-500-046

Calibration Date

02-Jul-26

Location

Al-Jubail

Calibration Due Date

01-Jul-27

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

### Reference Standard Equipment Used

| Description    | Certificate No. | Serial No. | Due Date  |
|----------------|-----------------|------------|-----------|
| True RMS AC/DC | 31519           | 55365130   | 13-Oct-26 |

Calibrated By

98  
Calibration Engineer



UIC-QP-7.8-24 F02, REV 0

Approved By

Quality / Lab Manager

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦

هاتف ٠٥١٥ ١٣ ٩٦٦



CERTIFICATE NO : UIC / 457324

PAGE 2 of 2

Customer **Sudhir Equipment Rental Company**

Address Al Jubail, Kingdom of Saudi Arabia.

Description **Diesel Welding Generator**

Manufacturer Miller

Calibration Date 02-Jul-26

Model Big Blue 500 X CC

Calibration Due Date 01-Jul-27

Serial No. NF230686R

Ambient Temperature 31.2 °C

ID No. SWM-500-046

Relative Humidity RH 47%

**Calibration Results****Load Current Accuracy Test:**

| Max. Range      | UUT Setting | Master Reading(Avg) | Error | % Error |
|-----------------|-------------|---------------------|-------|---------|
| Load Current    | (A)         | (A)                 | (A)   | %       |
| 500<br>Amps(DC) | 70.00       | 70.60               | -0.60 | -0.86   |
|                 | 110.00      | 109.30              | 0.70  | 0.64    |
|                 | 150.00      | 149.50              | 0.50  | 0.33    |
|                 | 230.00      | 229.20              | 0.80  | 0.35    |

| Acceptable Limit | Result      |
|------------------|-------------|
| (A)              | (Pass/Fail) |
| 63 A to 77 A     | *Pass       |
| 99 A to 121 A    | *Pass       |
| 135 A to 165 A   | *Pass       |
| 207 A to 253 A   | *Pass       |

**Load Voltage Accuracy Test:**

| Max. Range     | UUT Setting | Master Reading(Avg) | Error | % Error |
|----------------|-------------|---------------------|-------|---------|
| Load Voltage   | (V)         | (V)                 | (V)   | %       |
| 40<br>Volt(DC) | 23          | 22.8                | -0.02 | -0.86   |
|                | 24          | 24.4                | 0.03  | 0.64    |
|                | 26          | 26.0                | 0.02  | 0.33    |
|                | 29          | 29.2                | 0.03  | 0.35    |

| Acceptable Limit   | Result      |
|--------------------|-------------|
| (V)                | (Pass/Fail) |
| 20.52 V to 25.08 V | *Pass       |
| 21.96 V to 26.84 V | *Pass       |
| 23.4 V to 28.6 V   | *Pass       |
| 26.28 V to 32.12 V | *Pass       |

**No-Load Voltage Accuracy Test:**

|                            |
|----------------------------|
| Open Circuit Voltage (OCV) |
| 88.3 (V)                   |

**Functional Checks**

| Description     | Test  | Result |
|-----------------|-------|--------|
| Welding Process | Check | *Pass  |
| Power Supply    | Check | *Pass  |

**General Information**

The welding machine has been Calibrated on the function of Current & voltage parameters in accordance with applicable standards.(by using Clamp Meter Validation Method)

**Reference Standards:**

IEC 60974-1 (Welding Power Sources)

IEC 60974-14 (Calibration/Validation) -(Tolerance:  $\pm 10\%$  of Set value )**Remarks**

- Calibration was performed at Universal Inspection Laboratory in accordance with UIC Procedure UIC/P/EEDW
- The results stated in this certificate apply only to the client-provided Unit Under Calibration (UUC).
- The Unit Under Calibration was found to be in good physical condition at the time of calibration.
- This certificate shall not be reproduced, except in full, without the written approval of the laboratory.
- No adjustments or repairs were performed on the instrument during the calibration process.
- The statement of conformity is defined without taking the expanded measurement uncertainty into account, The following decision rules are applied:
  - \*Pass: Results within Limits
  - \*Fail: Results Exceed Limits



Calibrated By: \_\_\_\_\_  
Calibration Engineer

\*\*\*\*\* End of the Certificate \*\*\*\*\*



Approved by: \_\_\_\_\_  
Quality / Lab Manager