



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC/DAM/94511

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer	Sudhir Equipment Rental Company		
Location	Dammam, Kingdom of Saudi Arabia.		
Description	Diesel Welding Generator		
Manufacturer	MILLER		
Model	BIG BLUE 500X CC		
Serial No.	NF250358R		
ID No.	SWM-500-052	Calibration Date	: 08-Jun-26
Location	Dammam Yard	Calibration Due Date	: 07-Dec-26

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Cert. No./Model	Serial No	Due Date
True RMS AC/DC	SA 178189-225747	34060138	21-Feb-27

Calibrated By

Calibration Engineer



Approved By


QA/QC Engineer

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥٥١ ١٣ ٩٦٦

CERTIFICATE NO : UIC/DAM/94511

Page

2 of 2

Customer **Sudhir Equipment Rental Company**
Address Dammam, Kingdom of Saudi Arabia.

Description **Diesel Welding Generator**
Manufacturer MILLER
Model BIG BLUE 500X CC
Serial No. NF250358R
ID No. SWM-500-052

Calibration Date 08-Jun-26
Calibration Due Date 07-Dec-26
Temperature 32.3°C
Relative Humidity RH 40 %

Calibration Test Results for Diesel Welding Generator**DC Current:**

Range (ADC)	UUT Setting (A)	Master Reading (A)	Error (A)	% Error (FS) (A)
500.00	70.00	69.60	-0.40	-0.08
	130.00	129.40	-0.60	-0.12
	225.00	224.50	-0.50	-0.10
	365.00	364.30	-0.70	-0.14

Power Source No-Load Voltage Accuracy Test:

Measured Output Voltage (VDC)		
Increasing	Decreasing	Mean
90.6	90.4	90.50

Power Source Load Voltage Accuracy Test:

Function Tested	UUT Setting (V)	Master Reading (V)	Error	% Error (FS)
Load Voltage	22.80	22.78	-0.016	-0.040
	34.60	34.57	-0.028	-0.070

General Information about the Calibration

The Diesel Welding Generator has been Calibrated on the function of Voltage and Current.

Tolerance:

As per manufacturer's specification.

Reference Standards:

1. BS 7570
2. IEC 60974-1

Other Tests:

Description	Test	Remarks
Functional Checks		
Welding Process	Check	Pass
Power Supply	Check	Pass

Calibrated By:



Calibration Engineer

*** End of the Certificate ***



Approved by:

QA/QC Engineer