



# الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

## INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

### CERTIFICATE OF CALIBRATION

**CERTIFICATE NO: UIC/DAM/88698**

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

**Customer Sudhir Equipment Rental Company**

**Address** Dammam, Kingdom of Saudi Arabia

**Description Diesel Welding Generator**

**Manufacturer** Ador

**Model** Rhino D 500 K4

**Serial No.** 26/26010257

**ID No.** SWM-500-056

**Location** Dammam

**Calibration Date** : 28-Apr-26

**Calibration Due Date** : 27-Oct-26

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

#### Reference Standard Equipment Used

| Description    | Cert. No./Model  | Serial No | Due Date  |
|----------------|------------------|-----------|-----------|
| True RMS AC/DC | SA 178189-219742 | 39520067  | 15-May-26 |



Calibration Engineer



Approved By

QA/QC Engineer

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement results shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.  
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881  
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية  
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١  
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

**Customer** **Sudhir Equipment Rental Company**

**Address** Dammam, Kingdom of Saudi Arabia

**Description** **Diesel Welding Generator**

**Manufacturer** Ador

**Model** Rhino D 500 K4

**Serial No.** 26/26010257

**ID No.** SWM-500-056

**Calibration Date** 28-Apr-26

**Calibration Due Date** 27-Oct-26

**Temperature** 30.0 °C

**Relative Humidity** RH 43%

**Calibration Test Results for Diesel Welding Generator**

**DC Current:**

| Range<br>(ADC) | UUT Setting<br>(A) | Master Reading<br>(A) | Error<br>(A) | % Error (FS)<br>(A) |
|----------------|--------------------|-----------------------|--------------|---------------------|
| 500.00         | 70.00              | 69.50                 | -0.50        | -0.10               |
|                | 110.00             | 109.30                | -0.70        | -0.14               |
|                | 170.00             | 170.80                | 0.80         | 0.16                |
|                | 250.00             | 250.40                | 0.40         | 0.08                |

**Power Source No-Load Voltage Accuracy Test:**

| Measured Output Voltage (VDC) |            |       |
|-------------------------------|------------|-------|
| Increasing                    | Decreasing | Mean  |
| 86.4                          | 86.2       | 86.30 |

**Power Source Load Voltage Accuracy Test:**

| Function Tested | UUT Setting (V) | Master Reading (V) | Error | % Error (FS) |
|-----------------|-----------------|--------------------|-------|--------------|
| Load Voltage    | 22.80           | 22.78              | -0.02 | -0.05        |
|                 | 30.00           | 30.02              | 0.02  | 0.04         |

**General Information about the Calibration**

The Diesel Welding Generator has been Calibrated on the function of Voltage and Current.

**Tolerance:**

As per manufacturer's specification.

**Reference Standards:**

1. BS 7570
2. IEC 60974-1

**Other Tests:**

| Description        | Test  | Remarks |
|--------------------|-------|---------|
| Functional Checks: |       |         |
| Welding Process    | Check | Pass    |
| Power Supply       | Check | Pass    |



++++ End of the Certificate +++++

Calibrated By: \_\_\_\_\_  
Calibration Engineer

UIC-QP-7.8-24 F02, REV 0

Approved by:   
QA/QC Engineer