



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س. ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC/DAM/93526

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer	Sudhir Equipment Rental Company		
Location	Dammam, Kingdom of Saudi Arabia.		
Description	Diesel Welding Generator		
Manufacturer	ADOR		
Model	RHINO D500		
Serial No.	26/26010267		
ID No.	SWM-500-060	Calibration Date	: 01-Jun-26
Location	United Caravan	Calibration Due Date	: 01-Dec-26

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Cert. No./Model	Serial No	Due Date
True RMS AC/DC	SA 178189-225747	34060138	21-Feb-27

Calibrated By

Calibration Engineer



Approved By

QA/QC Engineer

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

CERTIFICATE NO : UIC/DAM/93526

Page

2 of 2

Customer **Sudhir Equipment Rental Company**

Address Dammam, Kingdom of Saudi Arabia.

Description **Diesel Welding Generator**

Manufacturer ADOR

Model RHINO D500

Serial No. 26/26010267

ID No. SWM-500-060

Calibration Date

01-Jun-26

Calibration Due Date

01-Dec-26

Temperature

32.3°C

Relative Humidity

RH 40 %

Calibration Test Results for Diesel Welding Generator**DC Current:**

Range (ADC)	UUT Setting (A)	Master Reading (A)	Error (A)	% Error (FS) (A)
500.00	70.00	69.30	-0.70	-0.14
	130.00	129.50	-0.50	-0.10
	225.00	224.60	-0.40	-0.08
	365.00	364.20	-0.80	-0.16

Power Source No-Load Voltage Accuracy Test:

Measured Output Voltage (VDC)		
Increasing	Decreasing	Mean
88.8	88.6	88.70

Power Source Load Voltage Accuracy Test:

Function Tested	UUT Setting (V)	Master Reading (V)	Error	% Error (FS)
Load Voltage	22.80	22.77	-0.028	-0.070
	34.60	34.57	-0.032	-0.080

General Information about the Calibration

The Diesel Welding Generator has been Calibrated on the function of Voltage and Current.

Tolerance:

As per manufacturer's specification.

Reference Standards:

1. BS 7570
2. IEC 60974-1

Other Tests:

Description	Test	Remarks
Functional Checks:		
Welding Process	Check	Pass
Power Supply	Check	Pass

Calibrated By: _____

Calibration Engineer

++++ End of the Certificate +++++

Approved by: _____

QA/QC Engineer