



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20218961

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : VARADA ENERGIES

Model : VEPL-125-CDP

Serial No : VEPL/2019-20/0034

ID. No. : SG-409-125

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 25-Nov-2021

Due Date: 24-Nov-2022

Additional Certification

Sticker Number: 52332

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ +٩٦٦ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/20218961**Specification:**

Capacity	:	125 KVA	-	Speed	:	1800 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Rated Current	:	140	-	Rated Voltage	:	400 Volts
Insulation Class	:	H	-	Weight	:	2400 Kg
Engine Make	:	Ashok Leyland	-	Engine Model	:	HAG6TI2SE
Engine Sr.No	:	Hchm116495				

<u>Reference Standards</u>	:	BS 5000 Part 3 IEC 34-1
	:	Nema MG 1-3L ISO 8528-3
	:	BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check the condition of the nozzles regularly.
4. Check the condition of Radiator in equal interval . Check the operating characteristic before start the Generator.
5. Stop the engine before opening or removing engine covers.
6. **Remember - Safety always comes first!**

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer