

Sl- 418-725

|                                                                        |                          |                             |                               |
|------------------------------------------------------------------------|--------------------------|-----------------------------|-------------------------------|
| <b>VARADA ENERGIES PVT LTD. ( AN ISO 9001-2015 CERTIFIED COMPANY )</b> |                          |                             |                               |
| <b>ISO- 8528</b>                                                       |                          |                             |                               |
| <b>GENERAL INFORMATION</b>                                             |                          |                             |                               |
| Customer Name                                                          |                          | Customer Order No.          |                               |
|                                                                        |                          | Test Cell No.               | 3                             |
| <b>PRODUCT INFORMATION</b>                                             |                          |                             |                               |
| Model                                                                  | VEPL-125-CDP             | Genset Serial No.           | VEPL/2019-20/ 0040            |
| Engine Serial No.                                                      | KCHM 116542              | Alternator Serial No.       | N19K 451237                   |
| Brand Name                                                             | Ashok Leyland            | Alternator Make.            | STAMFORD                      |
| Fuel Type                                                              | HSD                      | Controller Type             | DEEP SEA                      |
| Govoner Type                                                           | MECHANICAL               | Cooling System Type         | WATER COOLED                  |
| <b>TEST CONDITION</b>                                                  |                          |                             |                               |
| Altitude (Meters ASL)                                                  | 1000                     | Oil Specifications          | Ley Power 15 W 40 - Synthetic |
| Ambient Temp. (C)                                                      | 33                       | Humidity (%)                | 47                            |
| Air Filter Inlet Temp (C)                                              | 38                       | Coolant Mix                 | 50 : 50                       |
| <b>PRODUCT OPTIONS CHECKED</b>                                         |                          |                             |                               |
| (●) Emergency Stop                                                     | (o) Panel Heater         | (o) Low Coolant Warning     | (o) High Fuel S/Down          |
| (●) Over Load Protection                                               | (●) High Water Temp      | (●) LET Warning             | (o) High Fuel Warning         |
| (●) Over Speed Protection                                              | (●) Low Lub Oil Pressure | (o) Low Fuel S/Down         | (o) Parallel Bus PT Module    |
| (●) Under Voltage Protection                                           | (o) Low Coolant S/Down   | (o) Low Fuel Warning        | (o) Earth Fault S/Down        |
| <b>TECHNICAL DATA (Declared)</b>                                       |                          |                             |                               |
| Service Rating                                                         | 125 kVA                  | Power Factor                | 0.8                           |
| Power Output (kW)                                                      | 100                      | Rated Output (kW)           | 100                           |
| Rated Voltage (V)                                                      | 400                      | Rated Current (A)           | 140                           |
| Frequency (Hz)                                                         | 60                       | Speed (RPM)                 | 1800                          |
| Number of Phases                                                       | 3                        | Performance Class           | H                             |
| <b>TECHNICAL DATA (Measured)</b>                                       |                          |                             |                               |
| <b>Results (No Load)</b>                                               |                          |                             |                               |
| Voltage                                                                | 1 - 2 : 400 Volts        | 2 - 3 : 400 Volts           | 1 - 3 : 401 Volts             |
| No Load Frequency                                                      | 62.1                     | No Load Coolant Temp. (C)   | 76 deg Cen                    |
| No Load Lube Press                                                     | 3.93 Bar                 |                             |                               |
| <b>Result (Full Load)</b>                                              |                          |                             |                               |
| Voltage                                                                | 1 - 2 : 399 Volts        | 2 - 3 : 400 Volts           | 1 - 3 : 401 Volts             |
| Current                                                                | 1 : 142 Amps             | 2 : 140 Amps                | 3 : 140 Amps                  |
| Full Load Frequency                                                    | 60.1 Hz.                 | Full Load Coolant Temp. (C) | 87                            |
| Full Load Lube Press                                                   | 3.71 Bar                 | Power Factor                | 1.0                           |
| Prime set tested to 110% of Full Load (if required)                    | NA                       |                             |                               |
|                                                                        |                          | Date- 23.11.2019            |                               |
|                                                                        |                          | RUN HOURS                   | 45 mins                       |



49000