



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س. ت. ٢٠٥٥٠١١٦٤٣



245
CERTIFIED
ISO 9001: 2015

CERTIFICATE OF INSPECTION

Certificate No: UIC/20262166

Customer : Sudhir Equipment Rental Company

Location : Al-Jubail, Kingdom of Saudi Arabia (Air Product)

Description : GENERATOR

Make : VARADA

Model/Type : VEPL-40-CDP

Serial No : VEPL/2021-22/0065

ID. No. : SG-561-40

Capacity : 40 KVA

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL AND FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 12-Feb-2024

Due Date: 11-Feb-2025

Additional Certification

Sticker Number: 137730

Inspected By:



Industrial Inspector



Approved By:

QA/QC Department

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/20262166**Specification:**

Base Rating KVA (Kw) :	40(32) -	Rated Frequency :	50 -60Hz
Amps Base Rating (BR) :	55.6A -	Rated Voltage :	110-415V
Rated Power Factor :	0.8 -	Rated RPM :	1800
Enclosure :	IP23 -	Phase :	3

Engine Specifications:

Engine Make : LEYLAND- Engine Sl.No : MBHM112662

Reference Standards : BS 5000 Part 3 IEC 34-1

: Nema MG 1-3L ISO 8528-3

Inspection and Test:

Visual Test :	Satisfactory -	Functional Check :	Satisfactory
Electrical Control :	Satisfactory -	Manual Control :	Satisfactory
General Condition :	Satisfactory		

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers..
8. Remember - Safety always comes first.

Inspected By:



Industrial Inspector



Approved By:

QA/QC Department

No. 12868

Client Name & Address of the Site Location:

Client Name & Address of the Site Location:
Mr. /Mrs: SUDHIR EQUIP

Purchase Order No : _____

Designation: _____

Date Of Calibration /Inspection : 12-FEB-2024

Tel. No.: _____

Calibration /Inspection Validity : _____ 6M / 1Y _____

Fax No.: _____

Location : JUBAIL
AIR PRODUCT

[illegible]

Calibration Engr Sign: MUOBSIA Name: MUOBSIA

(Client Sign) _____ Name: KOHINIRUPAK

Contact No: 0538235673 Site Location: AIR PRODOT

Witnessed & Approved by