

Sudhir Power Ltd.
Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **6BTAA5.9-G13**

Serial Number **P84159079** was tested using

Diesel as per ISO – 3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

Test standard is **159** B.H.P. @ **1800** R.P.M.

Date: 23-FEB-16


Product Conformance

Sudhir Gensets Ltd. ATHAL UNIT

sudhir
Powering the Nation

Plot No. 8,9 & 10, Survey No. 144/1/2/1/2
& 144/1/2/1/3 & 144/1/2/10. Athal Industrial Estate, Village - Athal.
Post. Naroli, Silvassa. (U.T. of D & N.H.) Tel.: (0260) 3291420 / 21

TEST CERTIFICATE FOR ELECTRIC DIESEL GENERATING SET

This is to certify that 125 KVA Diesel Generating Set

S. R. No. **1406B1182** has been tested at our works as per
ISO : 8528. The performance of the set was found electrically
and mechanically sound and in working order in all particulars.

The set was coupled with the following major components.

Engine Make :

Unim

Engine Model : *6B7000A9413*

Engine Sr. No. : **P84159079**

Alternator Make :

Sied

Frame Size : *4427421*

Alternator Sr. No. **N14E215569**

[Signature]
(Authorised Signatory)
(Q. A & C.)

STAMFORD

Test Certificate

FOR
SALIENT POLE, SELF EXCITED / PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No. **N14E184747**

Type Test has been conducted on similar design machine
STANDARDS: Generator conforms to BS 5000 : Part 3, IS 4722
Tested in accordance with BS EN 60034 - 1
Rotor dynamically balanced to BS ISO 1940 - 1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR:

FRAME: UCI274V1	AVR: SX460	AVR NO: 1072590494	ENCLOSURE: IP23
RATED KVA: 125	RATED VOLTS: 400	RATED AMPS: 173.9	FREQUENCY: 60
POWER FACTOR: .8	STR CONN: Series Star	STR WINDING: 311	RATING: Base Continuous
EXC. VOLTS: 60	EXC. AMPS: 2.5	AMB TEMP: 40	PHASE: 3
			WIRE: 4-Wire

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION : U-V-W

WINDING	COLD RESISTANCE IN Ohm (+/- 10) AT 20°C (MAX VALUES)	INSULATION RESISTANCE (M- Ohm)	HV TEST 2KV FOR 1 MIN	INSULATION CLASS
STATOR	0.08296	2+	OK	H
ROTOR	1.399	2+	OK	H

REGULATION TEST

FREQ.	VOLTS	AMPS	KVA	PF	KW	EXC. VOLT	EXC. AMP	% LOAD
62	401.4	0.00	0.00	0.00	0.00	11	.46	0.00
60	400	173.9	125	.8	100	60	2.5	100.00

REGULATION = (N.L. VOLTAGE - F.L. VOLTAGE / RATED VOLTAGE) * 100 = 0.34 %

Item Description: AC Generator, UC27.4.V.1.311., 3., 11.5., SX460, Onan Green
Remarks:

Date: 23-FEB-16

Job No: 3366557-009

AUTHORISED SIGNATORY

Quality Assurance

Certificate of Conformity

Quality System Approval
ISO 9001/2008

Frame Size : **UCI274V1**

Serial Number : **N14E184747**

Manufactured Date : 23-FEB-16

KVA: **125**

Authorised Signatory Quality Assurance:

Electrical Test

Final Inspection

T01

T07

Date: 23-FEB-16