

SG-092-125

sudhir
Powering the Nation

Sudhir Power Ltd.
Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **6BTAA5.9-G13**


Serial Number **P84297698** was tested using

Diesel as per ISO – 3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

Test standard is **159** B.H.P. @ **1800** R.P.M.

Date: 27 / 04 / 2016


Product Conformance

Sudhir power ltd. Athal Unit , Plote 8,9&10 Athal industrial Estate, post noroli, silvassa (U.T. of D&N.H.) 396230

sudhir
Powering the Nation

Test Certificate

FOR
SALIENT POLE, SELF EXCITED / PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No. **N16D174994**

Type Test has been conducted on similar design machine
STANDARDS: Generator conforms to BS 5000 : Part 3, IS 4722
Tested in accordance with BS EN 60034 - 1
Rotor dynamically balanced to BS ISO 1940 - 1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR:

FRAME: UC1274V1	AVR: SX460	AVR NO: 1074963083	ENCLOSURE: IP23	
RATED KVA: 125	RATED VOLTS : 400	RATED AMPS : 173.9	FREQUENCY : 60	PHASE: 3
POWER FACTOR: .8	STR CONN: Series Star	STR WINDING : 311	DUTY: Base Continuous	WIRE : 4-Wire
EXC. VOLTS: 60	EXC.AMPS: 2.5	AMB TEMP: 40		

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION :U-V-W

WINDING	COLD RESISTANCE Ohm (+/-10) AT 20°C (MAX VALUES)	IN INSULATION RESISTANCE (M-Ohm)	HV TEST 2KV FOR 1 MIN	INSULATION CLASS
STATOR	0.219	2+	OK	H
ROTOR	0.789	2+	OK	H

REGULATION TEST

FREQ.	VOLTS	AMPS	KVA	PF	KW	EXC.VOLT	EXC.AMP	%LOAD
62	401.4	0.00	0.00	0.00	0.00	11	0.46	0.00
60	400	173.9	125	.8	100	60	2.5	100.00

REGULATION+(N.L. VOLTAGE-F.L. VOLTAGE / RATED VOLTAGE)*100=0.34 %

Item Description: AC Generator UC22.4.V.1.311.,3.,11.5.,SX460. Onan Green
Remarks:

Date: 26-APR-16

Job No: 3406090-026

AUTHORISED SIGNATORY
Cuqlity Assurance

Certificate Of Conformity

Quality System Approval
ISO 9001/2008

Frame Size: **UC1274V1**

Serial Number: **N16D174994**

Manufactured Date: 26-APR-16

KVA: **125**

Authorised Signatory Quality Assurance:

Electrical Test

Final Inspection

T01

T07

Date: 26-APR-16