



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20233730

Customer : **Sudhir Equipment Rental Company.**
ADDRESS : Dammam, Kingdom of Saudi Arabia.
Equipment : **Boom Man Lift**
Make : QUIK STIK
Model : 800AJ
Serial Number : 0300235222
Equipment ID : S26AJ-532
Year : 2017
Standard Applied : BS EN 280-1:2022

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 18-NOV-2023

Due Date : 17-MAY-2024

Additional Certification

Sticker Number:123660

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

Certificate No: UIC/RIY/20233730**Specifications:**

Drive speed	:	6.84km/h / 4.3 mph.
Platform Height	:	24.38 M / 80Feet 10 in
Max. Horizontal Reach	:	51 ft
Capacity – Fuel Tank	:	113.56 L/30gal
Ground Bearing Pressure	:	5.25kg/cm ² /75 psi
Machine Weight	:	10777 lb
Machine Height	:	3 m / 9ft 10 in
Platform Capacity - Extension	:	226.80 kg / 500lb
Year	:	2017

Comments & Recommendations:

- The Boom lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the Boom lift
- **Remember – Safety always comes first!**


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer