



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20233673

Customer : Sudhir Equipment Rental Company.
Address : Dammam, Kingdom of Saudi Arabia.
Equipment : Man Lift
Make : JLG
Model : E450AJ
Serial Number : B300004560
ID Number : SE16AJ-535
Lifting Height : 16.0 M
Standard Applied : BS EN 14502-1:2010

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test Only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 11-NOV-2023

Due Date : 10-MAY-2024

Additional Certification

Sticker Number: 123982

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦

Certificate No: UIC/RIY/20233673**Specifications:**

Drive speed	:	5.15km/h / 3.2 mph.
Platform Height	:	13.72m /45 ft.
Capacity - Hydraulic Reservoir	:	15.14 L/41gal
Ground Bearing Pressure	:	5.69kg/cm ²
Ground Clearance	:	9 in/0.22 m
Machine Weight	:	6531.73 kg / 14400.0 lb.
Tail swing	:	0 in. / 0 m
Platform Capacity - Extension	:	226.80 kg / 500 lb.
Turning Radius –Outside	:	3.15 m / 10 ft.

Comments & Recommendations:

- The Man Lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the t Man Lift
- **Remember – Safety always comes first!**


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer