



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20232223

Customer : Sudhir Equipment Rental Company.

Location : Dammam, Kingdom of Saudi Arabia.

Description : Tower Light

Manufacture : GENERAC

Model : VTEVO

Serial Number : PEC00223555

Id No. : STL-159

This is to certify that the device detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 28-SEP-2023

Due Date: 27-MAR-2024

Additional Certification

Sticker Number: 105060

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف : +٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/RIY/20232223**Specifications:**

Engine Make	: Yanmer	Engine Model	: 2TNV70-W
Mfg Year	: 2019	Rated Power	: 3.5Kva
Engine speed	: 60Hz 1800	Insulation	: Class H
Generator set power:	8KVA/6KW	Fuel Tank Capacity	: 30 gal
Max Tow Speed	: 96Kmh/60mph	Weight	: 716 kg

Lighting:

Lamp Type	: 4x320.4W, LED	-	Frequency	: 60Hz
Lights	: 4-320.4W, LED	-	Voltage	: 240 Volt

Alternator:

Poles	: 4 Pole	-	Insulation	: Class H
Enclosure	: IP54	-	Voltage Regulator:	AVR

Comments & Recommendations:

The Light Tower was found to be of good working condition and reliable for safe operation.

1. *At the time of inspection the Light Tower was found satisfactory*
2. *Avoid shock load of the Light Tower.*
3. *On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
4. *Inspect the Mobile Light Tower regularly for damage before every use*
5. *Always understand the operating procedure before using Light Tower*
6. *Do not exceed the capacity of the Light Tower*
7. *Remember – Safety always comes first!*

Inspected By:

Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer