

☐ Interim
☒ Final

INSPECTION REPORT

NO. R109220605.07

BV Job nr: KHO.INI.22.SA.

PROJECT: Third Party Inspection for Tower Light	Ref: KHO.INI.22.SA.
BV Client: Sudhir Equipment Rental co.	P/o nr: N/A (client to BV)
Manufacturer: GENERAC	P/o nr: N/A (client to Manufacturer)

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	Owner ID No.:	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST WAS DONE	PEC00224482	STL-182	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No

Title	Reference n°	Rev.	Approved by	Date
N/A	N/A	-	N/A	-

INSPECTIONS :

Inspection place & Date or Period:Sudhir Rental Warehouse,
DAMMAM YARD

JUNE 05, 2022

Stage of inspection :

- ☐ Before manufacturing
☐ During manufacturing
☒ Final
☐ Packing

Type of inspection:

- ☐ Pre-inspection meeting
☐ Document and QC record review
☒ Visual examination, checks
☐ Witnessing tests
☐ Manufacturing progress status
☐ Vendor assessment
☒ Final inspection
☐ Packing

(for details see continuation sheet)

Stamping :☒ No☐☐Results of inspection : ☒ Satisfactory ☐ UnsatisfactoryNon Conformities Reports (NCR):

o NCR's issued during reported period : N/A

o List of outstanding NCR's : N/A

Main Conclusions & Remarks: (for details see continuation sheet)

Visual inspection and Function Test done for Tower Light and found satisfactory at the time of Inspection.

Valid Sticker Number : 01-32509

Next visit scheduled: DEC 04, 2022

☐ Interim
☒ Final**INSPECTION REPORT**

NO. R109220605.07

BV Job nr: KHO.INI.21.SA.

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-Lifting/B&F Department at the Request of Sudhir Rentals on the purpose of Third Party Inspection .

2. Scope of Inspection :

a. Visual Inspection & Functional Test of Tower Light

1- General Data

Equipment Type	Tower Light
Manufacturer	GENERAC
Model	VTEVO K2
Serial No.	PEC00224482
Owner ID No	STL-182

2- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit, wear, damage, loose connection /components, corrosion.	Pass	Found good condition.
3. Electrical,(conduct general inspection of wiring and connection cable termination, corrosion, damage	Pass	Found good condition.

➤ Conclusion:


The Equipment found in good condition at the time of Inspection.

Inspected by:

MOHAMED OMARA
Lifting Equipment Inspector

Checked by:

OPERATION TEAM LEADER

Issued at Al Khobar office on **JUNE 05, 2022**