



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20240721

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia.

Description : Tower Light

Make : Wacker Neuson

Type : LTS8K

Serial No. : N/A

ID No. : STL-196

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 24-MAR-2024

Due Date: 23-SEP-2024

Additional Certification

Sticker Number: 135968

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦

هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦ +٩٦٦

Certificate No: UIC/RIY/ 20240721**Engine Specifications:**

Generator set power : 8KVA - Engine/Motor : Kubota
 Speed : 1800rpm - Alternator : Linz-E1C13S
 Voltage : 230 I - Frequency : 60Hz
 Dimension L X W X H : 2560 X 1390 X 2560 mm

Lighting:

Lighting : 4-1,000-watt metal Halide
 Lamp Type : 4-1,000-watt metal Halide high efficiency

Inspection and Test

Internal visual Test : Satisfactory
 General Surface Test : Satisfactory
 Tower Light Shut-Down Test : Satisfactory

Comments & Recommendations:

The Mobile Tower Light was found to be of good working condition and reliable for safe operation.

1. *At the time of inspection, the Mobile Tower Light was found satisfactory*
2. *Avoid shock load of the Mobile Light Tower.*
3. *On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
4. *Inspect the Mobile Tower Light regularly for damage before every use*
5. *Always understand the operating procedure before using Mobile Tower Light*
6. *Do not exceed the capacity of the Mobile Tower Light*
7. ***Remember – Safety always comes first!***

Inspected By:



Industrial Inspector



Approved By: