



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20234075

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia.
Description : Tower Light
Make : VARADA
Type : SGL-7.5
Serial No. : VEPL/2022-23/257
ID No. : STL-268

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 26-DEC-2023

Due Date: 25-JUN-2024

Additional Certification

Sticker Number: 126597

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/RIY/20234075**Engine Specifications:**

Generator set power	:	8KVA	-	Engine/Motor	:	Kubota
Speed	:	1800rpm	-	Alternator	:	Linz-E1C13S
Voltage	:	230 I	-	Frequency	:	60Hz
Dimension L X W X H	:	2560 X 1390 X 2560 mm				

Lighting:

Lighting	:	4-1,000-watt metal Halide
Lamp Type	:	4-1,000-watt metal Halide high efficiency

Inspection and Test

Internal visual Test	:	Satisfactory
General Surface Test	:	Satisfactory
Tower Light Shut-Down Test	:	Satisfactory

Comments & Recommendations:

The Mobile Tower Light was found to be of good working condition and reliable for safe operation.

1. At the time of inspection, the Mobile Tower Light was found satisfactory
2. Avoid shock load of the Mobile Light Tower.
3. On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
4. Inspect the Mobile Tower Light regularly for damage before every use
5. Always understand the operating procedure before using Mobile Tower Light
6. Do not exceed the capacity of the Mobile Tower Light
7. **Remember – Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer