



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC / SAF / 20202311

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia.
Description : Telescopic Boom Lift
Manufacture : GENIE
Model : S125
Serial No : S12512D-364
ID. No. : S40SG-341
Working Height : 40 Meters

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standards: BS EN 5323:1980

Date of Inspection: 22-Aug-2022

Due Date : 21-Feb-2023

Additional Certification

Sticker Number: 67061

Inspected By:



Industrial Inspector



Approved By:

[Signature]

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤
هاتف ٠٥١٥ ١٣ ٣٦٧

Certificate No: UIC / SAF / 20202311**Specifications:**

Working Height Max.	:	40.15m	-	Lift capacity	:	227Kg (500Lbs)
Number of Person + Load	:	2 + 70 Kg	-	Lateral Force Max:	:	400
Wind Speed Max.	:	12.5 m/s	-	Drive speed	:	4.8 km/h
Platform Rotation	:	160°	-	Vertical jib rotation:	:	135°
Turntable rotation	:	360° Cont.-	-	Power Source	:	58.0 Kw
Gradeability	:	40%	-	Turning radius inside:	:	4.01m
Turning radius outside	:	6.75 m	-	Auxiliary power unit:	:	12 V DC

Inspection and Test:

Boom	:	Satisfactory	Basket	:	Satisfactory
Manual Control	:	Satisfactory	Electrical power supply	:	Satisfactory
Operating Pressure	:	Satisfactory	Electrical Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory	Hydraulic System	:	Satisfactory
Fire Extinguishers	:	Satisfactory	General Condition	:	Satisfactory

Comments & Recommendations:

The Boomlift was found to be of good working condition and reliable for safe operation to the Designed Capacity.

- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Inspect the Boomlift regularly for damage before every use.
- Always understand Centre of Gravity of the load & Centre of Gravity of the Boomlift
- Always start and stop smoothly, and KEEP YOUR SPEED DOWN
- **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer