



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20230485

Customer : Sudhir Equipment Rental Company
Location : Dammam, Kingdom of Saudi Arabia
Equipment : Electrical Scissor Lift
Make : JLG
Model : R4045
Serial Number : B200069493
ID Number : SJ14ESL-351
Platform Height : 14 Meters
Reference Standard : BS EN 6440:2011

This is to certify that the device detailed hereby have been tested against traceable International Standards for Visual Inspection on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 22-MAR-2023

Due Date : 21-SEP-2023

Additional Certification

Sticker Number: 68552

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

sCertificate No: UIC/RIY/20230485**Specifications:**

Platform Capacity	:	770 lb / 349.27 kg
Platform Capacity - Extension	:	250 lb / 113.40 kg
Platform Capacity - Indoor	:	770 lb / 349.27 kg
Platform Capacity - Outdoor	:	550 lb / 249.48 kg
Battery Voltage	:	4 x 12v 150 amp-hr
Max. Working height	:	45 ft 3 in. / 13.79 m
Year	:	2020
Machine Weight	:	7000 lb / 3175.15 kgss

Examination Details:

Full Operational Test	:	Satisfactory - Battery Condition	:	Satisfactory
Safety Test/Emergency Stop	:	Satisfactory - Tilt Alarm and Light	:	Satisfactory
Platform Condition	:	Satisfactory - Lanyard Attach Points	:	Satisfactory
Drive Motor/Hydraulics / Tires	:	Satisfactory - Visual Inspection	:	Satisfactory
Moving Joints Lubrication	:	Satisfactory		

Comments & Recommendations:

- The platform lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the platform lift
- Remember – Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

