



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥/١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20230467

Customer : Sudhir Equipment Rental Company.
Address : Dammam, Kingdom of Saudi Arabia.
Equipment : Man Lift
Make : JLG
Model : E450AJ
Serial Number : 0300237849
Id Number : SE16AJ-375
Lifting Height : 16.0 M
Standard Applied : BSEN 14502-1:2010

This is to certify that the device detailed hereby have been tested against traceable International Standards for Visual & Functional Test Only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 18-MAR-2023

Due Date : 17-SEP-2023

Additional Certification

Sticker Number: 87816


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

Certificate No: UIC/RIY/20230467**Specifications:**

Drive speed	:	5.15km/h / 3.2 mph.
Platform Height	:	13.72m /45 ft.
Capacity - Hydraulic Reservoir	:	15.14 L/41gal
Ground Bearing Pressure	:	5.69kg/cm ²
Ground Clearance	:	9 in/0.22 m
Machine Weight	:	6531.73 kg / 14400.0 lb.
Tail swing	:	0 in. / 0 m
Platform Capacity - Extension	:	226.80 kg / 500 lb.
Turning Radius –Outside	:	3.15 m / 10 ft.

Comments & Recommendations:

- The Boom lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the Boom lift
- **Remember – Safety always comes first!**


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer