



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20230342

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia.
Equipment : Electric Scissor Lift
Make : GENIE
Model : GS-3246
Serial Number : GS46D-11044
ID Number : SG12ESL-383
Lifting Height : 9.75 M
Standard Applied : BSEN5325:1980

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for Visual and Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 27-FEB-2023

Due Date : 26-AUG-2023

Additional Certification

Sticker Number: 60611

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/RIY/20230342**Specifications:**

Machine Width	:	2.44m / 3 ft
Battery Voltage	:	24 V, 220 amp - hour
Capacity - Hydraulic Reservoir	:	36 L/7.9 gal
Ground Bearing Pressure	:	6.09kg/cm ² / 87 psi
Machine Weight	:	2364 kg /5211 lbs.
Maximum Length	:	2.44 m /8 ft.
Maximum Lift Height	:	9.75 m / 32 ft
Lift Capacity	:	700lbs/318 kg
Turning Radius – Outside	:	2.29 m / 7 ft 6 in

Comments & Recommendations:

- The Electric Scissor Lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the platform lift
- Remember – Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer