



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20202499

Customer : Sudhir Equipment Rental Company

Location : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : VARADA

Model Number : VEPL-60-CDP

Serial No : G17D152122

ID. No. : SG-620-60

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 13-Jul-2022

Due Date: 12-Jul-2023

Additional Certification

Sticker Number: 68888

Inspected By:



Industrial Inspector



Approved By:

K. L. M. J.

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦

هاتف ٠٥١٥ ١٣ ٩٦٦

Certificate No: UIC/DAM/20202499**Specification:**

Rated Power Prime	:	60 KVA	-	Engine Make	:	Leyland
Voltage	:	380 Volts	-	Power Factor	:	0.8
Phase	:	3	-	Frequency	:	60Hz
Speed	:	1800 Rpm	-	Alternate Ser No	:	G17D152122
Engine Serial No	:	HGHM40321				



Inspection and Test:

Internal Visual Test	:	Satisfactory	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:**Industrial Inspector****Approved By:****QA/QC Engineer**