


☐ Interim
☒ Final

INSPECTION REPORT

NO. R109220825.5

BV Job nr: KHO.INI.22.SA.

PROJECT: Third Party Inspection for GENERATOR	Ref: KHO.INI.22.SA.
BV Client: Sudhir Rentals	P/o nr: N/A (client to BV)
Manufacturer: VARADA	P/o nr: N/A (client to Manufacturer)

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	Owner ID No.:	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF GENERATOR	VEPL/2022-23/035	SG-651-250	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No

Title	Reference n°	Rev.	Approved by	Date
ORIGINAL DECLARATION OF CONFORMITY	-	-	-	-

INSPECTIONS : <u>Inspection place & Date or Period:</u> Sudhir Rental Warehouse, DAMMAM YARD AUGUST 25, 2022 <u>Stage of inspection :</u> ☐ Before manufacturing ☐ During manufacturing ☒ Final ☐ Packing <u>Type of inspection:</u> ☐ Pre-inspection meeting ☐ Document and QC record review ☒ Visual examination, checks ☐ Witnessing tests ☐ Manufacturing progress status ☐ Vendor assessment ☒ Final inspection ☐ Packing (for details see continuation sheet) <u>Stamping:</u> ☒ No ☐ ☐		Results of inspection : ☒ Satisfactory ☐ Unsatisfactory <u>Non Conformities Reports (NCR):</u> o NCR's issued during reported period : N/A o List of outstanding NCR's : N/A <u>Main Conclusions & Remarks:</u> (for details see continuation sheet) Visual inspection and Function test was done for Generator and found satisfactory at the time of Inspection. Valid Sticker Number : 01-34259 Next visit scheduled: AUG 24, 2023
--	--	---




☐ Interim
☒ Final

INSPECTION REPORT

NO. R109220825.5

BV Job nr: KHO.INI.21.SA.

Description of the inspections carried out:

1. Introduction:

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-Lifting/B&F Department at the Request of Sudhir Rentals on the purpose of Third Party Inspection .

2. Scope of Inspection :

a. Visual Inspection & Functional Test of GENERATOR

1- General Data

Equipment Type	Diesel Soundproof Generator
Manufacturer	VARADA
Serial No.	VEPL/2022-23/035
Owner ID No	SG-651-250
Model:	VEPL-250-CDP
Rating	250 KVA

2- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit, wear, damage, loose connection /components, corrosion.	Pass	Found good condition.
3. Electrical,(conduct general inspection of wiring and connection cable termination, corrosion, damage	Pass	Found good condition.

➤ Conclusion:

The GENERATOR found in good condition at the time of Inspection.

Inspected by:

Mohamed Omara
SENIOR LIFTING INSPECTOR

Checked by:

OPERATION TEAM LEADER

Issued at Al Khobar office on AUGUST 29, 2022

