



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20242781

Customer : **Sudhir Equipment Rental Company**
Address : Riyadh, Kingdom of Saudi Arabia
Description : **Generator**
Make : VARADA ENERGIES PVT.LTD
Model Number : VEPL-30-CDP
Serial No : VEPL/2022-23/156
ID. No. : SG-749-30

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 12-OCT-2024

Due Date: 11-APR-2025

Additional Certification

Sticker Number: 212056


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/RIY/20242781**Specification:**

Capacity KVA	:	30 KVA	Phase	:	3 Phase
Rated Frequency	:	60 Hz	Rated Voltage	:	400 Volts
Engine Model	:	497SPTC77	Power Rated	:	32KW

Inspection and Test:

Internal Visual Test	:	Satisfactory	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Reference Standards

- : BS 5000 Part 3 IEC 34-1
- : Nema MG 1-3L ISO 8528-3

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer