



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س. ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20256930

Customer : Sudhir Equipment Rental Company
Address : Al - Jubail, Kingdom of Saudi Arabia.
Description : Generator
Make : VARADA
Model/Type : N/A
Serial No : VEPL/2022-23/206
ID. No. : SG-779-750
Capacity : 750 KVA

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for **VISUAL INSPECTION** only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 18-Dec-2023

Due Date : 17-Dec-2024

Additional Certification

Sticker Number: 128097

Inspected By:



Industrial Inspector



Approved By:

QA/QC Department

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص. ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/20256930**Specification:**

Base Rating KVA	:	750KVA	Rated Frequency	:	50 -60Hz
Enclosure	:	IP23	Rated Voltage	:	400V
Rated Power Factor	:	0.8	Rated RPM	:	1800
Phase	:	3	Weight	:	10500kg

Reference Standards

- : BS 5000 Part 3 IEC 34-1
- : Nesma MG 1-32 ISO 8528-3
- : BSEN 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	- General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. Remember - Safety always comes first!

Inspected By:**Industrial Inspector****Approved By:****QA/QC Department**