



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20216892

Customer : Sudhir Equipment Rental Company

Location : Dammam, Kingdom of Saudi Arabia.

Description : Forklift Truck

Make : DOOSAN

Model : D50SC-5

Motive Power : Diesel / Hydraulic

Serial No. : FDB08-1130-01647

Max. Load Capacity : 5.0 Tons

ID No : S5FLT-012

This is to certify that the device detailed hereby have been tested against traceable International Standards for LOAD TEST on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 25-Sep-2021

Due Date : 24-Sep-2022

Additional Certification

Sticker Number: 43316

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ٣٦٧ ١٣ ٩٦٦

Certificate No: UIC/20216892**Specifications:**

Engine Serial Number	:	DB58S	Max. Lift Height	:	4000mm
Rated Capacity	:	5000 kg (5.0Tons)	Engine Speed	:	2300 rpm
Load Center	:	500 mm	No. of. Cylinders	:	4
Rated Output	:	68.0 kW	Service Weight	:	6860kg

Inspection and Test:

Fork	:	Satisfactory	-	Wheelbase	:	Satisfactory
Operating Pressure	:	Satisfactory	-	Electrical Control:	:	Satisfactory
Electrical power supply	:	Satisfactory	-	Manual Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory	-	Hydraulic System:	:	Satisfactory
Fire Extinguishers	:	Satisfactory	-	General Condition:	:	Satisfactory

Comments & Recommendations:

- The forklift truck was found to be of good working condition and reliable for safe operation.
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Inspect the forklift truck regularly for damage before every use.
- Always start and stop smoothly, and KEEP YOUR SPEED DOWN.

Remember - Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer