


☐ Interim
☒ Final

INSPECTION REPORT

NO. R109220823.09

BV Job nr: KHO.INI.22.SA.

PROJECT: Third Party Inspection for AIR COMPRESSOR	Ref: KHO.INI.22.SA.
BV Client: SUDHIR RENTALS	P/o nr: N/A (client to BV)
Manufacturer: ATLAS COPCO	P/o nr: N/A (client to Manufacturer)

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	Owner ID No.:	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF AIR COMPRESSOR	WUX544626	SAC-350-043	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No

Title	Reference n°	Rev.	Approved by	Date
ORIGINAL DECLARATION OF CONFORMITY	-	-	-	-

INSPECTIONS :

Inspection place & Date or Period:

DAMMAM YARD

AUGUST 23, 2022

Stage of inspection :

- ☐ Before manufacturing
☐ During manufacturing
☒ Final
☐ Packing

Type of inspection:

- ☐ Pre-inspection meeting
☐ Document and QC record review
☒ Visual examination, checks
☐ Witnessing tests
☐ Manufacturing progress status
☐ Vendor assessment
☒ Final inspection
☐ Packing

(for details see continuation sheet)

Stamping :

☒ No ☐ ☐

Results of inspection : ☒ Satisfactory ☐ UnsatisfactoryNon Conformities Reports (NCR):

o NCR's issued during reported period : N/A

o List of outstanding NCR's : N/A

Main Conclusions & Remarks: (for details see continuation sheet)

Visual inspection and Function test was done for AIR COMPRESSOR and found satisfactory at the time of Inspection.

Valid Sticker Number : 20-25207

Next visit scheduled: AUGUST 22 ,2023


☐ Interim
☒ Final

INSPECTION REPORT

NO. R109220823.09

BV Job nr: KHO.INI.22.SA.

Description of the inspections carried out:

1. Introduction:

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-Lifting/B&F Department at the Request of SUDHIR RENTALS on the purpose of Third Party Inspection .

2. Scope of Inspection :

a. Visual Inspection & Functional Test of AIR COMPRESSOR

1- General Data

Equipment Type	AIR COMPRESSOR
Manufacturer	ATLAS COPCO
Serial No.	WUX544626
Owner ID No	SAC-350-043
Model:	XATS350
Rating	350 CFM

2- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit, wear, damage, loose connection /components, corrosion.	Pass	Found good condition.
3. Electrical,(conduct general inspection of wiring and connection cable termination, corrosion, damage	Pass	Found good condition.

➤ Conclusion:

The AIR COMPRESSOR found in good condition at the time of Inspection.

Inspected by:

Mohamed Omara
SENIOR LIFTING INSPECTOR

Checked by:
OPERATION TEAM LEADER



Issued at Al Khobar office on AUGUST 24, 2022