



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20234340

Customer : Sudhir Equipment Rental Company

Location : Seaport, Kingdom of Saudi Arabia.

Description : Air Compressor

Make : Doosan

Model : HP435

Serial Number : CCHE435071

ID Number : SAC-435-074

This is to certify that the description detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 08-Oct-2023

Due Date: 07-Apr-2024

Additional Certification

Sticker Number: 111261

Inspected By:

21
INSPECTOR
Industrial Inspector



Approved By:

QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف : +٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/DAM/20234340**Specification:**

Working Pressure Max.	:	8.3 Bar`	FAD	:	435 CFM
Flowing Medium	:	Air	Engine Power	:	165 HP
Motor engine speed	:	1950 RPM	Fuel Tank Capacity:	:	190 l
No of Outlet	:	6			

Inspection and Test:

Internal Visual Test	:	Satisfactory	- General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:

The **Air Compressor** was found to be of good working condition and reliable for safe operation.

- On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- As far as ascertainable the equipment complied with the standard applied.
- Do not exceed the capacity of the **Air Compressor**
- Check oil level before operation and moisture at outlet of the **Air Compressor**.
- Check the condition of valves, safety valves and nozzles before every use.
- Check the condition of Air Receiver and Filter in equal interval.
- Check the engine and radiators in equal intervals.

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer



No. 08859

Mr./Mrs: Sudhir Equipment Purchase Order No : _____
 Designation: Rental Date Of Calibration/Inspection : 08-OCT-2023
 Tel. No.: _____ Calibration/Inspection Validity : 6M/1Y
 Fax No.: _____ Location : Darshan

[illegible]

Calibration Engr Sign: [Signature] Name: m. wabim

(Client Sign) [Signature] Name: Arif Contact No: 0552228631 Site Location: _____
 Witnessed & Approved by _____