



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20242848

Customer : Sudhir Equipment Rental Company
Location : Dammam, Kingdom of Saudi Arabia.
Description : Air Compressor
Make : VARADA ENERGIES PVT.LTD
Model : XAS 825-125 SKID
Serial Number : VEPL/2022-23/188
ID Number : SAC-825-115

This is to certify that the description detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 27-Apr-2024

Due Date: 27-Oct-2024

Additional Certification

Sticker Number: 149465

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

[Signature]

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/DAM/20242848**Specification:**

Working Pressure Max.	:	8.6 Bar` (125 Psi)	FAD	:	825 CFM
Flowing Medium	:	Air	Engine Power	:	165 HP
Motor engine speed	:	1950 RPM	Fuel Tank Capacity	:	190 l
No of Outlet	:	6	Year	:	2023

Inspection and Test:

Internal Visual Test	:	Satisfactory	- General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:

The **Air Compressor** was found to be of good working condition and reliable for safe operation.

- On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- As far as ascertainable the equipment complied with the standard applied.
- Do not exceed the capacity of the **Air Compressor**
- Check oil level before operation and moisture at outlet of the **Air Compressor**.
- Check the condition of valves, safety valves and nozzles before every use.
- Check the condition of Air Receiver and Filter in equal interval.
- Check the engine and radiators in equal intervals.

Inspected By:**Industrial Inspector****Approved By:****QA/QC Engineer**