



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2008
&
OHSAS 18001:2007

CERTIFICATE OF INSPECTION

CERTIFICATE NO: UIC / TUR / 20241994

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia

Description : Air Compressor

Make : ATLAS COPCO

Model : XAS 500-175

Serial No. : PE2260979

ID No. : SAC-500-116

Exporter's Sl. No. : VEPL/2022-23/192

This is to certify that the device detailed hereby has been inspected and fousatisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 08-FEB-2024

Due Date: 07-FEB-2025

Additional Certification

Sticker Number: 104414


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

CERTIFICATE NO: UIC / TUR / 20241994**Specification:**

Engine Brand	:	Ashok Leyland	-	Engine Model	:	ALUW06Dti
Rated Power	:	2200 Rpm	-	Free Air Delivery:	:	510 cfm
Engine Serial No.	:	16869474	-	P.Engine (Hp)	:	170 Hp
Max .Pressure	:	12.0 Bar	-	Oil Capacity	:	18 Lts
P. Engine (Kw)	:	127 Kw	-	Weight	:	2142Kg
L x W x H	:	2986 x 1504 x 1919 mm				

Vessel:

Part No.	:	9097227804	Serial No.	:	H221211277
Test Pressure	:	23.6 Bar	Work Pressure	:	15.0 Bar

Inspection and Test:

Internal Visual Test	:	Satisfactory
General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory

Comments & Recommendations:

The Compressor was found to be of good working condition and reliable for safe operation.

- *On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.*
- *As far as ascertainable the equipment complied with the standard applied.*
- *Do not exceed the capacity of the Compressor*
- *Check oil level before operation and moisture at outlet of the Compressor.*
- *Check the condition of valves, safety valves and nozzles before every use.*
- *Check the condition of Air Receiver and Filter in equal interval.*
- *Check the engine and radiators in equal intervals*

Inspected By:**Industrial Inspector****Approved By:**

[Signature]
QA/QC Engineer