



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣

CERTIFICATE OF INSPECTION

CERTIFICATE NO: UIC/JED/20250074

Customer : SUDHIR EQUIPMENT RENTAL COMPANY.
Address : ASFAN- KINGDOM OF SAUDI ARABIA.
Description : AIR COMPRESSOR
Manufacture : ATLAS COPCO
Model : XAS500-175
Serial No. : PE2360007
ID. No. : SAC-500-120

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL & FUNCTIONAL INSPECTION only on the date of Inspection. These conform to functionality and have been Inspected and tested in accordance with the equipment conditions and requirements.

Reference Standard: EN 1012-1

Date of Inspection : 13-JAN-2025

Due Date: 12-JUL-2025

Additional Certification

Sticker Number: 207376

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦ +٩٦٦

CERTIFICATE NO: UIC/JED/20250074**Specifications:**

Air Pressure	:	500 cfm
Working Pressure	:	12 Bar/ 175PSI
Speed	:	2200 RPM
Engine Power	:	127KW/ 170HP
Year of Manufacture	:	2022
Volume of gas tank	:	71L

Inspection and Test:

Guards	:	Satisfactory
Tires and Wheels	:	Satisfactory
Pressure gauge	:	Satisfactory
Compressor Shut-Down	:	Satisfactory
Fire extinguisher	:	Satisfactory
General Condition	:	Satisfactory

Comments & Recommendations:

The Air Compressor was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Compressor
2. Check oil level before operation and moisture at outlet of the Compressor.
3. Check the condition of valves and nozzles before every use.
4. Check the condition of Air Compressor and Filter in equal interval.
5. **Remember – Safety always comes first!**

Inspected By:

36
INSPECTOR
Industrial Inspector



Approved By:

QA/QC Engineer