



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC / SAF / 20214308

Customer : Sudhir Equipment Rental Company
Address : Ras Al Khair, Kingdom of Saudi Arabia
Description : Air Compressor
Make : ATLAS COPCO
Model : XAS 500-175
Serial No. : PE2360270
ID. No. : SAC-500-170

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for **VISUAL AND FUNCTIONAL INSPECTION** on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 06-Nov-2024

Due Date : 05-May-2025

Additional Certification

Sticker Number: 204997

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC / SAF / 20214308**Specification:**

Make	:	ATLAS COPCO	-	Model	:	XAS 500-175
Motor power	:	127 Kw/170 hp	-	Power Output	:	152kW
Motor speed	:	2200 Rpm	-	Number of cylinders:	:	6
Working pressue	:	175psi	-	Weight	:	2490kg

Inspection and Test:

Internal Visual Test	:	Satisfactory
General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory

Comments & Recommendations:

The Air Compressor was found to be of good working condition and reliable for safe operation.

- On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- As far as ascertainable the equipment complied with the standard applied.
- Do not exceed the capacity of the Compressor
- Check oil level before operation of the Compressor.
- Check the condition of valves, safety valves and nozzles before every use.
- Check the condition of Air Receiver and Filter in equal interval.
- Check the engine and radiators in equal interval
- **Remember – Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer