



ENGINEERING CORNER for INSPECTION

P.O.Box 235, Rastanura 31941 Kingdom of Saudi Arabia

Tel. No's : (013)667 6999/6676895 Fax#:(013)667 6894

Email: Address: eci@eccgroupksa.com / info@eccgroupksa.com / Website : www.eccgroupksa.com



LIFTING EQUIPMENT INSPECTION REPORT	Area: SINOPEC GPT 4 PROJECT, JAFURAH		CRM No. N/A	RPO No: N/A	No: 032676	
			Inspection Date: 16-May-2026	Inspection Time:9.45 AM	No. 31118	Previous sticker Issued by: Eci
Department/Contractor SUDHIR EQUIPMENT RENTAL COMPANY	Equipment No. S41AD-1908		Equipment Location: SINOPEC GPT 4 PROJECT, JAFURAH	Inspection Result : Pass	New sticker No. 34558	
Manufacturer: DINGLI/ 2024	Model: BA41RT	Capacity: 272 kg	Type: BOOM SUPPORTED ELEVATING WORK PLATFORM/MAN LIFT/ARTICULATING	Equipment S.No. BART024I00194	Sticker Expiration 15-Nov-2026	

Above Equipment was inspected by Engineering Corner for Inspection in accordance with applicable Saudi Aramco Gi's, ASME and ANSI Standards. Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency Should be Noted in the corrective action taken column.

NO.	DEFICIENCIES	CORRECTIVE ACTION TAKEN
	BOOM SUPPORTED ELEVATING WORK PLATFORM (MANLIFT-ARTICULATING) PERIODIC VISUAL INSPECTION AND FUNCTIONAL TEST PERFORMED PASSED AS PER ARAMCO G.I.7.030 AND ANSI/ SAIA A92.5 STANDARD.	

USER NAME:	Selva raj	TECHNICAL REVIEWER NAME:	ALVARO	INSPECTOR NAME:	ABDUL KHADER, 80019238
		Received Date:	16-May-2026		
		SIGNATURE		SIGNATURE	
BADGE#: Stcc 31	TELEPHONE No. 0503850717	Reviewed Date:	16-May-2026		

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM		SAIC-U-7013	1-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE		WBS/BI/JO NUMBER	INSPECTION COMPANY	
		DMM/05-26/001	ECI	

EQUIPMENT ID NUMBER S41AD-1908	EQUIPMENT DESCRIPTION/TYPE MAN LIFT/ARTICULATING		SERIAL NO BART024I00194	REPORT No 032676
CAPACITY (SWL) 272 kg	MANUFACTURER DINGLI/ 2024		FACILITY / LOCATION SINOPEC GPT 4 PROJECT, JAFURAH	
REQUESTED INSPECTION DATE 16-May-2026	RFI No	TASK COMPLETED DATE 16-May-2026	EQUIPMENT OWNER SUDHIR EQUIPMENT RENTAL COMPANY	

ITEM. NO	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
1	GENERAL REQUIREMENTS					
1.1	Equipment documentation is available	ANSI/SAIA A92.5, Sec: 4.16.1.1 G.I. 7.030	☒	☐	☐	
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, Sec: 5.11.1.3 G.I. 7.030	☒	☐	☐	
1.3	Daily pre-operational inspection checklists are checked (if applicable)	GI 7.030 Para: 5.1.2	☒	☐	☐	
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.5, Sec: 6.4.1	☒	☐	☐	
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.5 Sec:4,13,13	☒	☐	☐	
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.5 Sec: 4.13.1	☒	☐	☐	
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030 Para: 5.6.2	☒	☐	☐	
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.5 Sec: 4.13.2	☒	☐	☐	
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.5, Sec: 4.13.3	☒	☐	☐	
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.4 & 5	☒	☐	☐	
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.9	☒	☐	☐	
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.5 Sec: 4.13.6	☒	☐	☐	
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.5 Sec: 4.13.10	☐	☐	☒	
2	INSPECTION POINTS					
2.1	Platform surfaces are at least 18" (width & length) and are slip-resestant	ANSI/SAIA A92.5 Sec: 4.12.1	☒	☐	☐	
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.5 Sec: 4.12.2	☒	☐	☐	
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.5 Sec: 4.12.2.1	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM		SAIC-U-7013	1-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE		WBS/BI/JO NUMBER	INSPECTION COMPANY	
		DMM/05-26/001	ECI	

EQUIPMENT ID NUMBER S41AD-1908	EQUIPMENT DESCRIPTION/TYPE MAN LIFT/ARTICULATING		SERIAL NO BART024I00194	REPORT No 032676
CAPACITY (SWL) 272 kg	MANUFACTURER DINGLI/ 2024		FACILITY / LOCATION SINOPEC GPT 4 PROJECT, JAFURAH	
REQUESTED INSPECTION DATE 16-May-2026	RFI No	TASK COMPLETED DATE 16-May-2026	EQUIPMENT OWNER SUDHIR EQUIPMENT RENTAL COMPANY	

ITEM. NO	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.5 Sec: 4.12.3	☒	☐	☐	
2.5	Moving parts are guarded	ANSI/SAIA A92.5 Sec: 4.11	☒	☐	☐	
2.6	Personnel on the platform is protected against the hazards of moving parts of the aerial platforms.	ANSI/SAIA A92.5 Sec: 7.10	☒	☐	☐	
2.7	Access to the platform is provided	ANSI/SAIA A92.5 Sec: 4.12.4	☒	☐	☐	
2.8	Access gates or openings shall be properly closed per the manufacturer's instructions	ANSI/SAIA A92.5 Sec: 4.12.4	☒	☐	☐	
2.9	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.5 Sec:8.3	☒	☐	☐	
2.10	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.5 Sec: 4.12.5.1	☒	☐	☐	
2.11	Battery is secure, guarded and ventilated	ANSI/SAIA A92.5 Sec: 4.15.2	☒	☐	☐	
2.12	Outrigger position microswitches and interlocks are fully functional at their contril panel	ANSI/SAIA A92.5 Sec: 4.7	☐	☐	☒	
2.13	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.5 Sec: 6.6.5	☒	☐	☐	
2.14	Emergency stop button is available at ground control station	ANSI/SAIA A92.5 Sec: 4.6.3	☒	☐	☐	
2.15	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.5 Sec: 6.6.2	☒	☐	☐	
2.16	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.5 Sec:6.4.3	☒	☐	☐	
2.17	Working environment is hazard free and machine ca be safely operated	ANSI/SAIA A92.5 Sec:7.9	☒	☐	☐	
2.18	An hour meter is fitted	ANSI/SAIA A92.5 Sec:4.15.3	☒	☐	☐	
2.19	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.5 General	☒	☐	☐	
2.20	All moving parts are lubricated	ANSI/SAIA A92.5 Sec: 6.6.5	☒	☐	☐	
2.21	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.5 Sec: 6.6.5	☒	☐	☐	
2.22	Platform controls operate the machine correctly	ANSI/SAIA A92.5 Sec: 6.6.1	☒	☐	☐	
2.23	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.1.6	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER SAIC-U-7013	ISSUE DATE 1-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENNT
BOOM SUPPORTED ELEVATING WORK PLATFORM				
PROJECT TITLE		WBS/BI/JO NUMBER DMM/05-26/001	INSPECTION COMPANY ECI	

EQUIPMENT ID NUMBER S41AD-1908	EQUIPMENT DESCRIPTION/TYPE MAN LIFT/ARTICULATING		SERIAL NO BART024I00194	REPORT No 032676
CAPACITY (SWL) 272 kg	MANUFACTURER DINGLI/ 2024		FACILITY / LOCATION SINOPEC GPT 4 PROJECT, JAFURAH	
REQUESTED INSPECTION DATE 16-May-2026	RFI No	TASK COMPLETED DATE 16-May-2026	EQUIPMENT OWNER SUDHIR EQUIPMENT RENTAL COMPANY	

ITEM. NO	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.24	Platform controls accessable to the operator	ANSI/SAIA A92.5 Sec: 4.6.1.1	☒	☐	☐	
2.25	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.1.4	☒	☐	☐	
2.26	Platform controls are protected agains inadvertent operation	ANSI/SAIA A92.5 Sec: 1.3	☒	☐	☐	
2.27	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.5 Sec: 4.6.2.1	☒	☐	☐	
2.28	Ground controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.2.4	☒	☐	☐	
2.29	Ground controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.2.6	☒	☐	☐	
2.30	Ground controls do not include drive and steering functions	ANSI/SAIA A92.5 Sec: 4.6.2.2	☒	☐	☐	
2.31	Ground controls are protected agains inadvertent operation	ANSI/SAIA A92.5 Sec: 4.6.2.5	☒	☐	☐	
2.32	Boom raise/extend is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	☒	☐	☐	
2.33	Boom lower/retract is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	☒	☐	☐	
2.34	Platform rotation is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.2.2	☒	☐	☐	
2.35	Emergency stop button is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.3	☒	☐	☐	
2.36	Auxiliary/emergency lowering is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☒	☐	☐	
2.37	Auxiliary/emergency retracting is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☒	☐	☐	
2.38	Auxiliary/emergency rotating is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☒	☐	☐	
2.39	Hydraulic/Pneumatic systems are leak-free with platform raised	ANSI/SAIA A92.5 Sec: 4.10.2	☒	☐	☐	
2.40	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.5 Sec: 4.7.3	☒	☐	☐	
2.41	Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope	ANSI/SAIA A92.5 Sec: 4.6.6	☒	☐	☐	
2.42	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.5 Sec: 4.6.6	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM		SAIC-U-7013	1-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE		WBS/BI/JO NUMBER	INSPECTION COMPANY	
		DMM/05-26/001	ECI	

EQUIPMENT ID NUMBER S41AD-1908	EQUIPMENT DESCRIPTION/TYPE MAN LIFT/ARTICULATING		SERIAL NO BART024I00194	REPORT No 032676
CAPACITY (SWL) 272 kg	MANUFACTURER DINGLI/ 2024		FACILITY / LOCATION SINOPEC GPT 4 PROJECT, JAFURAH	
REQUESTED INSPECTION DATE 16-May-2026	RFI No	TASK COMPLETED DATE 16-May-2026	EQUIPMENT OWNER SUDHIR EQUIPMENT RENTAL COMPANY	

ITEM. NO	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.43	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.5 Sec: 6.6.3.1	☒	☐	☐	
2.44	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.5 Sec: 4.14.1	☒	☐	☐	
2.45	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.5 Sec: 7.3.3.8	☒	☐	☐	
2.46	Outriggers (stabilizers) extention-retraction operation is satisfactory	ANSI/SAIA A92.5 Sec: 7.10.3	☐	☐	☒	
2.47	Extendable elevating assembly operation is satisfactory (retracted vs. extended)	ANSI/SAIA A92.5 Sec: 4.2.1	☒	☐	☐	
2.48	Elevating assembly operation is satisfactory (elevated vs. lowered)	ANSI/SAIA A92.5 sec: 4.2.1(c)	☒	☐	☐	
2.49	Wheels and tyres are serviceable and undamaged	ANSI/SAIA A92.5 Sec: 7.3.3 (6)	☒	☐	☐	
2.50	Travel alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	☒	☐	☐	
2.51	Platform lowering alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	☒	☐	☐	
2.52	Auxiliary power source is available (ready to be used in event of primary power loss)	ANSI/SAIA A92.5 Sec; 4.15.2	☒	☐	☐	
2.53	Platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5 Sec: 4.6.3	☒	☐	☐	
2.54	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.5 Sec: 6.6.3.1	☒	☐	☐	
2.55	The platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5 Sec: 4.6.3	☒	☐	☐	
2.56	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.5 Sec: 4.15.1	☒	☐	☐	
2.57	Engine powered machines fuel lines are positoned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.5 Sec: 4.15.1	☒	☐	☐	
2.58	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.5 Sec: 4.15.1	☒	☐	☐	
2.59	Installation of Anti- Entrapment device on work platform	Letter No. CIU-L-019/2016	☒	☐	☐	

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM		SAIC-U-7013	1-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE		WBS/BI/JO NUMBER	INSPECTION COMPANY	
		DMM/05-26/001	ECI	

EQUIPMENT ID NUMBER S41AD-1908	EQUIPMENT DESCRIPTION/TYPE MAN LIFT/ARTICULATING		SERIAL NO BART024I00194	REPORT No 032676
CAPACITY (SWL) 272 kg	MANUFACTURER DINGLI/ 2024		FACILITY / LOCATION SINOPEC GPT 4 PROJECT, JAFURAH	
REQUESTED INSPECTION DATE 16-May-2026	RFI No	TASK COMPLETED DATE 16-May-2026	EQUIPMENT OWNER SUDHIR EQUIPMENT RENTAL COMPANY	

Remarks: This check list will be applied for Vehicle Mounted Elevating Work Platform - ANSI/SAIA A92.2.
- Inspected equipment v reference to ANSI/SAIA A92.5 shall be equipped with Anti- Entrapment device on work platform.

Reference Documents

1- ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
3- SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Load Tested By (if Applicable):

Name, Signature, & Date:

Inspected Witnessed by 3rd Party Certified Inspector:

Name, Signature, Certificate No. & Company:

ABDUL KHADER, 80019238

User Representative:

Name, Signature, & Date:

Selva raj & 16-May-2026





Engineering Corner for Inspection Co. Ltd. (ECI)

P.O.Box 235 Rastanura 31941, K.S.A.

Tel.: (013)667-6999 / 667-6895

Fax: (013)667-6894

E-mail: eci@eccgroupksa.com



No. ECI - 34558

EQUIP S.N.: BART024I00194

EQUIP. NO.: S41AD-1908

EQUIP SWL: 272 kg

INSPECTION DATE: 16-May-2026

NEXT INSPECTION DATE: 15-Nov-2026

INSPECTOR NAME: ABDUL KHADER

SAP#: 80019238

"S.A. INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCY"

NOTE: "THIS STICKER IS INTENDED AND VALID FOR ARAMCO PREMISES AND PROJECTS ONLY"

	ENGINEERING CORNER for INSPECTION		Doc. No.	ECIR- LFT - 105
			Rev. No	01
	CUSTOMER FEEDBACK FORM - LFT & ELEV		Rev. Date	1 NOV 2025
			Page No.	1 of 1

Issue Number : 02 & Issue Date : 03 FEB 2020

Feedback Form Number: 032676

Customer Details:

Client Name	SUDHIR EQUIPMENT RENTAL COMPANY	Contact Person Name	Selva raj
Client Address	SINOPEC GPT 4 PROJECT, JAFURAH	Department	Stcc 31
Email ID	logistics@sudhirrentals.com	Contact Number	0503850717
Inspection Date	16/05/2026	Inspector Name	ABDUL KHADER

Dear Sir/Madam,

We request you to kindly put a 'TICK' mark in the respective boxes against each aspect described below and to assess your feedback with respect to the service we have provided so far. Any other suggestion or remarks please indicate the same to improve further. Thank you for taking your time for giving your valuable feedback to us.

Description	Yes	No	Remarks
Did the Service provider Co. provide the right inspector with a valid qualification card?	☒		
Did the Service provider Co. respond for inspection within the expected time frame?	☒		
Was the inspector wearing the required personal protective equipment (PPE) during the inspection?	☒		
Did the inspection conducted safely and in accordance with Aramco's standards?	☒		
How satisfied are you with the overall service provided? * * * * *			
Would you consider using this Service Provider again for future inspections? * * * * *			
For any enquiry or concern, please contact: Inspection Dept. - ISSD Crane Inspection Unit (CIU)			

Any suggestions for improvement or additional services required?	Feedback given by (Customer Representative)
	