



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20240639

Customer : Sudhir Equipment Rental Company
Location : Dammam, Kingdom of Saudi Arabia
Equipment : Man Lift
Make : Dingli
Model : BA16NE
Serial Number : BAE16NE023E0334
Equipment ID : SE16AD-811
Standard Applied : BS EN 280-1:2022

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 13-MAR-2024

Due Date: 12-SEP-2024

Additional Certification

Sticker Number: 135462

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ +٩٦٦ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/RIY/ 20240639**Specifications:**

Max.Working Height	:	16.30m
Max.Platform Height	:	14.30m
Max.Operating Range	:	7.75m
Max.Platform Range	:	7.15m
Platform Size(L × W)	:	1.45m × 0.76m
S.W.L	:	230 Kg
Overall Weight	:	6700 Kg

Comments & Recommendations:

- The man lift was found to be of good working condition and reliable for safe operation
-
- On the date of Inspection we made thorough examination of the equipment specified.
-
- As far as ascertainable the equipment complied with the standard applied.
-
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
-
- Always understand Centre of Gravity of the load & Centre of Gravity of the man lift
-
- Remember – Safety always comes first!


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer