



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

CERTIFICATE NO: UIC/MED/20250017

Customer : SUDHIR EQUIPMENT RENTAL CO.
Address : SHORAN-2 PE-292 MEDINAH, KINGDOM OF SAUDI ARABIA
Description : MANLIFT
Manufacturer : JLG INDUSTRIES
Model : 660SJ
Serial No. : B300001240
Equipment ID No : S22SJ-876

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN 280 , ANSI A92.5

Date of Testing : 13-JAN-2025

Due Date : 13-JUL-2025

Additional Certification

Sticker Number: UIC/INS/203087

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤
هاتف ٠٥١٥ ١٣ ٣٦٧

CERTIFICATE NO: UIC/MED/20250017**Specification:**

Engine Type : Diesel Engine Mfg. : Deutz D2011L04
 Engine Power : 36.4kw Swing : 360 Degrees
 Platform Height(Max) : 65.7 ft / 20.02 m
 Outreach : 57.1 ft / 17.40 m
 Own weight : 27619.5 lb / 12528 kg
 Platform Capacity : 551.2 lb / 250 kg
 Usage : Outdoor, Indoor

Inspection and Test:

Joysticks control : Satisfactory , Electrical Control : Satisfactory
 Manual Control : Satisfactory , Travel & Operational speed : Satisfactory
 Hydraulic System : Satisfactory , General Condition : Satisfactory
 Tyres : Satisfactory , Brakes : Satisfactory
 Reverser alarm : Satisfactory , Fire extinguisher : Satisfactory

Comments & Recommendations:

The MANLIFT was found to be of good working condition and reliable for safe operation to the Designed Capacity.

- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand the operating procedure before using the Manlift.
- Do not exceed the capacity of the Manlift.
- *Remember - Safety always comes first!*

Inspected By:**Industrial Inspector****Approved By:**

QA/QC Engineer