



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20240712

Customer : Sudhir Equipment Rental Company.
Address : Dammam, Kingdom of Saudi Arabia
Equipment : Man Lift
Make : JLG
Model : 660SJ
Serial Number : B300001204
Equipment ID : S22SJ-877
Platform Swl : 230 Kg

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN 280-1:2022

Date of Inspection: 24-MAR-2024

Due Date: 23-SEP-2024

Additional Certification

Sticker Number: 135469

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦

Certificate No: UIC/RIY/ 20240712**Specifications:**

Machine Width	:	2.49m / 8 ft.
Platform Height	:	20.31m / 67 ft.
Capacity - Hydraulic Reservoir	:	121.13 L/31gal
Ground Bearing Pressure	:	5.27kg/cm ²
Machine Weight	:	13119 kg / 28922 lb
Maximum Drive Height	:	7.32 m / 24ft
Platform Capacity - Extension	:	230 kg / 507lb
Turning Radius –Outside	:	5.36 m / 18 ft.
Platform Height	:	20.34 m / 67 ft.

Comments & Recommendations:

- The platform lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the platform lift
- Remember – Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer