



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20250173

Customer : **Sudhir Equipment Rental Company**
Address : Damman, Kingdom of Saudi Arabia.
Equipment : **Electric Scissor Lift**
Make : JLG
Model : GS-1930
Serial Number : GS3015A-144568
ID Number : SG8ESL-892
Max. Platform Height : 8 m
Standard Applied : **BS EN 280-1:2022**

This is to certify that the Equipment detailed hereby have been tested against traceable International Standards for Visual & Functional Test on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 18-JAN-2025

Due Date : 17-JUL-2025

Additional Certification

Sticker Number: 214059

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ +٩٦٦ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/RIY/ 20250173**Specifications:**

Machine Weight	:	1456 kg/ 3209 lb.
Max .Gradeability	:	30 %
Max. Working height	:	7.79 m/ 25 ft.
Platform Extension Length	:	0.91m/3 ft.
Max. Drive Height	:	7.79 m /25 ft.
Year	:	2018
Max .Drive Speed	:	0.8 km/h
Outside Turning Radius	:	1.55 m
Power Source	:	24 V DC X 6V 225Ah (Batteries)

Comments & Recommendations:

- The Scissor lift was found to be of good working condition and reliable for safe operation
- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- Always understand Centre of Gravity of the load & Centre of Gravity of the Scissor lift
- **Remember – Safety always comes first!**



Industrial Inspector



Approved By:

QA/QC Engineer