



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20203397

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : PERKINS
Model : 1506A-E88TAG3
Serial No : C17F233245
ID.No : SG-171-250

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 22-Oct-2022

Due Date: 21-Oct-2023

Additional Certification

Sticker Number: 71538

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

Certificate No: UIC/DAM/20203397**Specifications:**

Rated Power Stand By	:	250 KVA	-	Speed	:	1800 Rpm
Rated kW	:	200 Hp	-	Rated Frequency	:	60 Hz
Rated Voltage	:	400 V	-	Year	:	2016
Amperes(BR)	:	360.8	-	Phase	:	3

Engine Specifications:

Engine Make	:	Perkins	-	Frame/Core	:	UCDI274K1
Alternate Serial No	:	C17F233245	-	Enclosure	:	IP23

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nesma MG 1-32 ISO 8528-3
:	BSEN 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer