



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١٦٤٣ ISO 9001 : 2008
CERTIFIED



CERTIFICATE OF INSPECTION

Certificate No: UIC / JAZ / 20153233

Customer : BRANCH OF SUDHIR GENSETS LIMITED

Location : Jazan Refinery and Terminal Project

Description : Diesel Generator

Make : VARADA ENERGIES PVT LTD

Model : AL6DTIG4

ID No : SG-175-160

Serial No : VEPL-2017/18-0072

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 26-JUL-2020

Due Date : 25-JAN-2021

Additional Certification

Sticker Number: 30656

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A
Tel: +966 13 344 8882 / Fax: +966 13 344 8881

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١

Certificate No: UIC / JAZ / 20153233**Specification:**

Rated Power Stand By : 160 KVA - Speed : 1800 Rpm
 Rated kW : 128 kW - Rated Frequency : 60 Hz
 Rated Voltage : 415 V - Year : 2017
 Rated Current : 222.6 Amps - Phase : 3

Engine Specifications:

Engine Make : Ashok Leyland - Type : ARAI/MoEF/DGTA/ALL-F23/2011-042
 Engine Serial No : HCHM-415395 - Engine Part No : A2N21400

Reference Standards

: BS 5000 Part 3 IEC 34-1
 : Nema MG 1-3L ISO 8528-3
 : BSEW 60034-1

Inspection and Test:

Internal Visual Test : Satisfactory - General Surface Test : Satisfactory
 Compressor Shut-Down : Satisfactory

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of Radiator in equal interval.
5. Check the operating characteristic before start the Generator.
6. Stop the engine before opening or removing engine covers.

Remember - Safety always comes first!

Inspected By:

Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer