

BUREAU
VERITAS

INSPECTION REPORT

NO. R104200301.02

☐ Interim
☒ Final

BV Job nr: KHO.IVS.17.0004.SA

PROJECT: Third Party Inspection for GENERATOR	Ref: KHO.IVS.17.0004.SA
BV Client: Sudhir Company	P/o nr: - (client to BV)
Manufacturer: PERKINS	P/o nr: N/A (client to Manufacturer)

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF GENERATOR	SG-179-250	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No				
Title	Reference n°	Rev.	Approved by	Date
QUALITY CERTIFICATE	-	-	-	-

INSPECTIONS : <u>Inspection place & Date or Period:</u> DAMMAM on MAR 01, 2020 <u>Stage of inspection :</u> ☐ Before manufacturing ☐ During manufacturing ☒ Final ☐ Packing <u>Type of inspection:</u> ☐ Pre-inspection meeting ☐ Document and QC record review ☒ Visual examination, checks ☐ Witnessing tests ☐ Manufacturing progress status ☐ Vendor assessment ☒ Final inspection ☐ Packing (for details see continuation sheet) <u>Stamping :</u> ☒ No ☐ ☐	<u>Results of inspection :</u> ☒ Satisfactory ☐ Unsatisfactory <u>Non Conformities Reports (NCR):</u> o NCR's issued during reported period : N/A o List of outstanding NCR's : N/A <u>Main Conclusions & Remarks:</u> (for details see continuation sheet) Third party visual inspection of one unit of GENERATOR was carried out and found satisfactory at the time of inspection. Valid Sticker Number: LFT-S-01-20205 Next visit scheduled: FEB 28, 2021
---	---



BUREAU
VERITAS

INSPECTION REPORT

NO. R104200301.02

☐ Interim
☒ Final

BV Job nr: KHO.IVS.18.028

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-Lifting/B&F Department at the Request of Sudhir Company on the purpose of Third Party Inspection of one unit of GENERATOR with Model No.: LGDF1012 with Serial Number: **SG-179-250**

2. Attendees :

Mohammed Al Homoud - Inspector

3. Scope of Inspection :a. Visual Inspection & Functional Test of **GENERATOR****1- General Data**

Equipment Type	GENERATOR
Manufacturer	PERKINS
Model	LGDF1012
Serial No.	SG-179-250



BUREAU
VERITAS

INSPECTION REPORT

NO. R104200301.02

☐ Interim
☒ Final

BV Job nr: KHO.IVS.18.028

3- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit-leaks, wear, damage, loose connection/components, corrosion.	Pass	Found good condition.
3. Check operating pressure gauges	Pass	Found good condition.
4. Check air filter	Pass	Found good condition.
5. Electrical,(conduct general inspection of electric cord/plug.	Pass	Found good condition.
6. Check belt drive system totally enclosed (front,back,top & sides)	Pass	Found good condition
7. Check air hoses connection and fittings	Pass	Found good condition.

➤ Conclusion:

The GENERATOR found in good condition at the time of Inspection.

Inspected by:

Mohammed ALhomoud

IVS- Inspector



Checked by:

IVS- Team Leader

Date of issue: 02 MAR ,2020

Inspection centre: BUREAU VERITAS ALKHOBAR