



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC / SAF / 20203916

Customer : Sudhir Equipment Rental Company.

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : VARADA ENERGIES

Model : N/A

Serial No : VEPL-2017/18-0079

ID. No. : SG-191-125

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for **VISUAL & FUNCTIONAL INSPECTION** only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 19-MAR-2023

Due Date: 18-MAR-2024

Additional Certification

Sticker Number: 85460

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦

Certificate No: UIC / SAF / 20203916**Engine Specification:**

Make	:	Ashok Leyland	-	Model	:	HAG6DTI2SE
Serial No	:	HEHM416593	-	Engine Part No	:	A9N02000
Speed	:	1800 Rpm	-	Rating Power	:	100 Kw

Alternator Specification::

Make	:	Stamford	-	Type	:	UC1274V1
Serial Number	:	N171375626	-	Ins. Class	:	H
Rating Power	:	125 KVA	-	Power Factor	:	0.8
Rated Voltage	:	400 V	-	Rated Frequency	:	60 Hz
Rated Current	:	173.9A	-	Phase	:	3

Inspection and Test:

Internal Visual Test	:	Satisfactory
General Surface Test	:	Satisfactory

Comments & Recommendations:

The **Generator** was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check the condition of the nozzles regularly.
4. Check the condition of Radiator in equal interval. Check the operating characteristic before start the Generator.
5. Stop the engine before opening or removing engine covers.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. Remember - Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer